

City of Rochester Spring 2022 Lead Services - Construction Schedule	Start 8/15/2022	End 10/15/2023	427
Start / End Date	8/15/2022	10/15/2024	793
Install Peripheral MPT - Ongoing	8/15/2022	8/16/2022	2
Dig Safe NY Utility Stake Out - Ongoing	8/8/2022	6/1/2024	664
Replace services and curb boxes- South Ave/ Mt. Hope Group	8/15/2022	5/15/2023	274
Restoration/ Pave trenches- South Ave Mt Hope Group	3/15/2023	5/15/2023	62
Replace services and curb boxes- St. Paul/ N Clinton Group	5/15/2023	6/1/2024	384
Restoration/ Pave trenches- St Paul/N Clinton Group	4/15/2024	6/15/2024	62
Restoration/top soil and seed project wide	6/1/2023	8/15/2024	442
Demobilization	8/15/2024	10/15/2024	62

* Topsoil Restoration in Summer 2023 and 2024

* Asphalt Restoration in Summer 2024

* Start date is contingent upon availability of materials

* Schedule subject to change as project continues