

GENESEE BUILDING RESTORATION

LEAD SERVICE LINE REPLACEMENT PROJECT SCHEDULE 2024

STREET NAME	# OF SERVICES	ESTIMATED START DATE	ESTIMATED COMPLETION DATE
389 Hazelwood – 320-322 Hazelwood	20	22-Jan	26-Jan
316 Hazelwood - 255-257 Hazelwood	20	29-Jan	2-Feb
250 Hazelwood – 173 Hazelwood	21	4-Mar	8-Mar
15 Quincy - 66-68 Quincy	13	22-Jan	26-Jan
69 Quincy - 106 Quincy	13	29-Jan	2-Feb
16 Denver -115-117 Denver	7	4-Mar	8-Mar
295 Rosewood – 233 Rosewood	20	11-Mar	15-Mar
227 Rosewood- 127- 127.5 Rosewood	25	18-Mar	22-Mar
101 Arch - 53 Arch	14	4-Mar	8-Mar
52 Arch - 20 Arch	10	11-Mar	15-Mar
422 Grand - 446 Grand	9	11-Mar	15-Mar
447 Grand - 476 Grand	9	18-Mar	22-Mar
481 Grand - 520 Grand	9	25-Mar	29-Mar
155 Hazelwood - 84 Hazelwood	20	25-Mar	29-Mar
79-81 Hazelwood - 14 Hazelwood	14	1-Apr	5-Apr
25 Kingston - 77 Kingston	14	18-Mar	22-Mar
83 Kingston - 115 Kingston	9	25-Mar	29-Mar
15 Greeley - 116 Greeley	4	1-Apr	5-Apr
830 Garson - 728 Garson	20	8-Apr	12-Apr
722 Garson - 651 Garson	20	15-Apr	19-Apr
641 Garson - 1 Fraser St	12	22-Apr	26-Apr
346 Cedarwood - 296 Cedarwood	14	1-Apr	5-Apr
293 Cedarwood - 247 Cedarwood	14	8-Apr	19-Apr
241 - 243 Cedarwood - 182 Cedarwood	14	22-Apr	26-Apr
174 Cedarwood - 83-85 Cedarwood	17	29-Apr	3-May
18 Alexis - 34 Alexis	5	8-Apr	12-Apr
582 Garson - 485 Garson	20	29-Apr	3-May
481 Garson - 359-361 Garson	24	6-May	10-May