

Empire State Development Corporation

at

Midtown Plaza Asbestos Abatement

B. Forman

4th Floor

Rochester, New York

Prepared For:

Empire State Development Corporation

400 Andrews Street

Rochester, New York 14606



REPORT PREPARED BY

Paradigm Environmental Services, Inc.

179 Lake Avenue, Rochester, New York 14608



July 28, 2010

Mr. Mark Smith
Empire State Development Corp
400 Andrews Street
Rochester, NY 14604

Re: Midtown Plaza Asbestos Abatement

Dear Mr. Smith:


This cover letter serves as a formal introduction to the Project and Air Monitoring records for the Midtown Plaza B. Forman Forth Floor work areas at the above referenced project site. All detailed records are attached, grouped and tabulated by major record type. These include: *survey and confirmed removal quantities, applicable variances, daily air logs, daily air sampling reports, miscellaneous bulk sample reports, daily project monitoring logs, maps of sampling locations, and field and lab certifications*. Abatement contractor certifications and signed off work plans are incorporated by reference only. These documents are found in the *containment logs, maintained by LIRO Engineers*.

Asbestos removal quantities and material types were monitored during abatement for comparison to the original survey information. A table showing verified quantities and types versus original is provided below.

<u>4th Floor Work Area</u>	<u>Material Type</u>	<u>Original Survey Quantities</u> <u>(Entire Floor)</u>	<u>Verified Removal Quantities</u> <u>(Specified Work Area Only)</u>
4 th Floor	Floor Tile/Mastic	3,800 Square Feet	2,310 Square Feet
4 th Floor	Ceiling System	5,500 Square Feet	15,300 Square Feet
4 th Floor	Mirror Mastic	300 Square Feet	24 Square Feet
4 th Floor	Pipe Insulation	380 Linear Feet	273 Linear Feet
4 th Floor	Duct Insulation	300 Linear Feet	904 Linear Feet
4 th Floor	Tar Coated Duct	500 Square Feet	1,962 Square Feet
4 th Floor	Light Fixtures	50 Each	67 Each
4 th Floor	Black Mastic on Walls	0 Square Feet	494 Square Feet
4 th Floor Stairwell	Pipe Insulation	380 Linear Feet	2.5 Linear Feet
Tent H	Pipe Insulation	380 Linear Feet	2 Linear Feet

If you have any questions regarding this letter, or the attached documents, please let me know.

Sincerely,

A handwritten signature in black ink, appearing to read 'Bruce Hoogesteger', with a stylized flourish extending from the end.

Bruce Hoogesteger
Paradigm Environmental Services, Inc.

Notifications & Quantities Cover Summary

NOTICE OF ASBESTOS ABATEMENT

PROJECT LOCATION:

MIDTOWN PLAZA COMPLEX
140 CLINTON SQUARE
ROCHESTER, NEW YORK
B. FORMAN BUILDING

CONTRACTOR:

CJ HEARNE/DALRYMPLE CORP.
131 Ponce De Leon Ave
Suite 294
Atlanta Ga., 30308
(404) 756-2552
Lic No. 47383

MATERIAL:

5,490 lf	Pipe Insulation
1,000 sf	Pipe Insulation Debris
260 ea	Fittings
3,700 sf	Duct Insulation
500 sf	Tar Coated Duct Insulation
70,300 sf	Ceiling Systems
70,850 sf	Floor tile/mastic
200 sf	Tank Insulation
3,200 sf	Mirror Mastic
62 ea	Doors
8,900 sf	Black Mastic on Drywall
1,700 sf	Duct/conduit Caulk
470 ea	Light Fixtures
41,940 sf	Tar on Perimeter Walls
33 ea.	Windows with ACM
3 ea.	Roll Down Door Enclosures
5,200 sf	Roofing
4,900 lf	Roof Flashing
8 ea	Roof Vents
5 ea	Elevator Components

PROJECT MONITOR:

ENVOY ENVIRONMENTAL CONSULTANTS
57 Ambrose Street
Rochester, NY Asb. Lic # 28454
Lab: Paradigm Environmental Services
ELAP No. NY10958
179 Lake Ave, Rochester, NY 14608

STARTING DATE:

12/17/09

PROJECT FINISH:

1/28/10



New York State Department of Labor
Division of Safety and Health
Asbestos Project Notification
Building 12-Room 161B
State Office Campus
Albany, NY 12240
(518) 485-9263

Asbestos Project Notification

A. Type of notification

Check only one type of notification below.

- ☒ Initial Complete all sections. The Department of Labor must receive this notification and fee at least 10 days before the project starts.
- ☐ Renewal Complete all sections. Submit with fee within the last 30 days of a project that will extend beyond 12 months.
- ☐ Amended Submit amended notification with all sections completed and amended item(s) circled.
- ☐ Cancelled Complete Section G and attach copy of initial notification or complete all sections.
- ☐ Emergency You must first call 518-485-9263 for prior approval of emergency status, then complete and return this form including:
Emergency reference # _____

B. Contractor information

Provide all information requested below.

1. FEIN 58 -- 17906711
2. Asbestos license number 47383
3. Contractor name and address
CJ- HEARNE CONSTRUCTION COMPANY
131 PONCE DE LEON AVENUE SUITE 204
ATLANTA, GA 30308
4. Mailing address (if different)

C. Project site information

Provide all information requested below for the building/site where the asbestos project will be conducted.

5. Project dates: Starting date NA Completion date NA
If amended: Starting date _____ Completion date _____
6. Project location: County MONROE
Name of building B-FOREMAN 140 CLINTON SQUARE
Room or other specific location _____
Bridge Projects only, Bridge ID Number: _____
Street address 140 CLINTON SQUARE
City, Town or Village ROCHESTER State NY Zip Code 14604
7. Building information
Current use VACANT Year built 1962
Prior use COMMERCIAL Building size 176,000 sq. ft.
Is this a Federal building? ☒ No ☐ Yes
8. Building representative/site contact: Name ROBERT KREUZER Phone number (716) 882-5476

D. Project details

Provide all of the information requested below relating to specifics of asbestos removal.

9. Is this a phased project? ☒ No ☐ Yes

If yes, list scope, location and starting and end dates for each phase below. If there are more than 4 phases, please use Section F to continue.

Start date	End date	Location	Scope

10. Will sub-contractor(s) be used: ☒ No ☐ Yes (If yes, complete lines below.)

Name _____ Asbestos Lic. No. _____

Name _____ Asbestos Lic. No. _____

11. Do you anticipate doing: ☐ Night work ☐ Weekend work ☐ Shift work

Days/hours 7³⁰ AM - 3³⁰ PM

12. The party you are doing the work for: Name CAMBRIA CONTRACTING
Address 5105 LOCKPORT ROAD
City, Town or Village LOCKPORT
State NY Zip Code 14094

13. Dollar amount of contract between parties named in Item 3 and Item 12. \$ _____

14. If work is being conducted under a variance, check appropriate box and supply variance number.
Note: Forms AV 86 through AV 120 can no longer be used. Please refer to Part 56 of Title 12 of the Official Compilation of Codes, Rules and Regulations of the State of New York (12 NYCRR Part 56).

☐ Applicable variance number: NA ☐ Individual variance petition number: NA

15. Procedures and type of equipment and ventilation system used (attach additional sheets if necessary.)

a) Type of equipment and ventilation systems used: _____

NEGATIVE AIR MACHINES

HEPPA FILTERED ~~VAC~~ VACUUM EQUIPMENT

RESPIRATORS 1/2 FACE NEGATIVE

b) Name of air monitoring firm: ENVVOY ENVIRONMENTAL

Asbestos license number: 28454

c) Name of laboratory performing the analysis: PARADIGM ENVIRONMENTAL

ELAP Registration number: NY10958

16. Type of asbestos work (check all that apply)

- ☒ Pipe related ☒ Roofing/flashng ☒ Caulking/Mastic ☒ Clean up
☐ Vessel covering ☐ Siding ☐ VAT ☐ Sprayed on insulation
☐ Other (specify) _____
☐ Demolition: if site survey was previously submitted, provide the reference: _____

17. Waste transporter name: RICCELLI TRUCKING INC.

NYS DEC permit number: 7A-434

Address: P.O. BOX 6401

City, Town or Village: SYRACUSE

State: NY or Province: _____

Zip Code: 13217

Phone number: _____

18. Waste disposal site

Name HIGH ACRES LANDFILL

Address: 405 PERINTON PARKWAY

City, Town or Village: FAIRPORT

State: NY or Province: _____

Zip Code: 14450

Phone number: _____

19. Type and amount of asbestos-containing material involved

Friable linear feet	<u>5,500</u>	Friable square feet	<u>200</u>
Non-Friable linear feet +	<u>5,000</u>	Non-Friable square feet +	<u>140,000</u>
Total linear feet	= <u>10,500</u>	Total square feet	= <u>140,200</u>

E: Fee schedule

This fee is non-refundable. Refer to Item 19 to calculate your required fees.

Check one box for linear feet and one box for square feet.

20. Fee schedule:

a) Linear feet

- ☐ 0 - 259 (\$0)
☐ 260 - 429 (\$200)
☐ 430 - 824 (\$400)
☐ 825 - 1649 (\$1,000)
☐ 1650 or more (\$2,000)

b) Square feet

- ☐ 0 - 159 (\$0)
☐ 160 - 259 (\$200)
☐ 260 - 499 (\$400)
☐ 500 - 999 (\$1,000)
☐ 1000 or more (\$2,000)

21. Total fee due for project \$ 4,000 (add 20a and 20b)

F. Remarks

Use this area to provide additional information. Attach additional sheets if necessary.

G. Signature

I certify that the information specified on this notification is true and accurate and that the project will be conducted in compliance with the requirements of Code Rule 56. (no cosigns or stamps)

Christine J. Hearne
Signature of the Contractor or Duly Authorized Representative

11/24/09
Date

CHRISTINE J. HEARNE
Print name of the Contractor or Duly Authorized Representative

11/24/09
Date



CONTRACTING, INC.

February 17, 2010

LiRo Engineers, Inc.
690 Delaware Avenue
Buffalo, New York 14220

RE: Asbestos and Hazardous Materials Abatement of Midtown Plaza Complex
B. Forman Building change in Contractor

Dear Mr. Kreuzer,

This letter serves as Cambria Contracting Inc. formal notification that Cambria Contracting Inc. will be self performing the remaining work items required by the contract documents for the B. Forman Building. Cambria Contracting Inc. has reviewed the Asbestos Abatement Plan (Rev 12/21/2009) and the General Removal Plan for the B. Forman Building. We will also use the existing variance for the building and applicable sections of other plans, submitted and reviewed, for the building (i.e. evacuation plan, fire protection plan etc...).

Please find attached the revised schedule, notifications to DOL and EPA, revised door tags and the organizational chart for the remainder of the B. Forman Building work.

If you have any questions please contact me at (716) 341-2830

Sincerely yours

A handwritten signature in cursive script that reads "Thomas Fralick".

Thomas A. Fralick
Cambria Contracting Inc.
On-Site Project Manager

Change or Contractor Notification

5105 LOCKPORT ROAD – LOCKPORT, NEW YORK 14094
PHONE: 716.625.6690 – 888.655.8880 – FAX: 716.625.6693



Asbestos Project Notification

Project Reference Number: 25764593	Type: Initial Notification
Status: Notification Received	Notification Received: 2/12/2010
Payment Status: Paid in full	Number of amendments: 0
Notification Entered By: Cambria Contracting, Inc.	

Contractor Information	
FEIN:161542768	
Cambria Contracting, Inc.	Mailing Address
5105 Lockport Road	
Lockport NY 14094	
Asbestos License Number: 29410	
Duly Authorized Representative	
Keith Trosterud, Manager	
Phone Number:	716-625-6690
E-mail Address:	keith@cambriaccontracting.com

Project Information
Project Start Date: 2/22/2010
Project End Date: 4/30/2010
Project Location County: Monroe

Project Location
Building Name: B - Foreman
Room or Location:
Bridge ID#:
Address Line 1: 140 Cinton Square
Address Line 2:
City Town or Village: Rochester
State: New York
Zip Code: 14604

Building Information
Current Use: Vacant
Prior Use: Commercial
Approximate Year Built: 1962
Size(sq.ft): 176000
Is this fee exempt project?: NO
Reason:

Building Representative/Site Contact

Name: Robert Kruezer
Phone Number: (716) 882-5476
E-mail Address:
Cell Phone Number:

Phase Details

Phase #	Phase Start Date	Phase End Date	Phase Location	Phase Scope
---------	------------------	----------------	----------------	-------------

Sub-Contractor Details

Name: _____ Asbestos License Number: _____

Night/Weekend/Shift Work Details**Party for Whom Work is being Performed**

First Name:		Last Name:	
Organization:	Upstate Empire State Development Corporation		
Apt./Suite:		Address Line 1:	400 Andrews Street
Address Line 2:		City Town or Village:	Rochester
Province:		State:	NY
Zip Code:	14604	Country:	United States
Contract Dollar Amount:	\$34,000,000.00		

Variance Information

Individual Variance Petition Number: 09-0991

Procedures and Type of Equipment and Ventilation Systems Used

Negative Air Filtration Units 2000CFM, Aerospace America H2000A Hepa Vacuum, Pullman Holt 102AS Respirators 1/2 Face Negative, Wilson Chapin MXP750 Water Pumps, Teel IPS579E Personal Air Pumps, BGI Inc ABC Manometer, Omnigard BS2000 Shower, Abatement Tech S5000T

Air Monitoring Firm

Name: _____ Asbestos License Number: _____
Envoy Environmental Consultants, Inc. 28454

Laboratory Performing Analysis

Name: _____ ELAP Registration Number: _____
Paradigm Environmental Services, Inc. 10958

Type of Asbestos Work

Pipe Related:	Yes	Siding:	No
Clean up:	No	Vessel covering:	No
Caulking/mastic:	Yes	Spray-on insulation:	Yes
Roofing/flashings:	Yes	VAT:	Yes
Demolition:	No	Demolition Ref#:	
Other-specify:			

Waste Transporter

Name: Riccelli Trucking, Inc
NYS DEC or EPA Permit Number: 7A-434
Phone Number: (315) 433-5115
Apt./Suite:
Address Line 1: P.O. Box 6401
Address Line 2:
City Town or Village: Syracuse
Province:
State: NY
Zip Code: 13217
Country: United States

Landfill

Name: Seneca Meadows, Inc
Phone Number: (315) 539-5624
Apt./Suite:
Address Line 1: 1786 Saleman Road
Address Line 2:
City Town or Village: Waterloo
Province:
State: NY
Zip Code: 13165
Country: United States

Type and Amount of Asbestos Containing Material

Friable linear feet:	5750	Friable square feet:	74200
Non-friable linear feet:	4900	Non-friable square feet:	92168

Fee

Total linear feet: 10650.0
Total square feet: 166368.0
Total Fee: 4000.0

Project Fee Schedule

If the notification was submitted prior to 4/7/09, the actual project fee is one half of the amount shown on the fee schedule

Linear Feet:	Fee	Square Feet:	Fee
0 - 259 feet:	\$0	0 - 159 feet:	\$0
260 - 429 feet:	\$200	160 - 259 feet:	\$200
430 - 824 feet:	\$400	260 - 499 feet:	\$400
825 - 1649 feet:	\$1000	500 - 999 feet:	\$1000
1650 or more feet:	\$2000	1000 or more feet:	\$2000

Remarks

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY - REGION 2
Division of Enforcement & Compliance Assistance - Air Compliance Branch (DECA-ACB)
290 Broadway - 21st Floor
New York, NY 10007-1866

NOTIFICATION OF DEMOLITION AND RENOVATION

Operator Project #	Postmark	Date Received	Notification
I. TYPE OF NOTIFICATION (O = Original / R = Revised) R			
II. FACILITY INFORMATION (Identify owner, removal contractor, and other operator)			
OWNER: Upstate Empire State Development Corporation			
Address 400 Andrews Street			
City Rochester	State: NY	ZIP: 14604	
Contact: Robert Kreuzer		Tel: (716) 882-5476	
REMOVAL CONTRACTOR: Cambria Contracting, Inc.			
Address: 5105 Lockport Road			
City: Lockport	State: New York	ZIP: 14094	
Contact: William Eichhorn		Tel: (716) 625-6690	
OTHER OPERATOR: None			
Address:			
City:	State:	ZIP:	
Contact:		Tel:	
III. TYPE OF OPERATION (D = Demolition / R = Renovation) : R			
IV. IS ASBESTOS PRESENT? (Yes/No): Yes			
V. FACILITY DESCRIPTION (include building name, number and floor or room number):			
Building Name: B. Forman			
Address: 140 Clinton Square - Midtown Plaza			
Address:			
City Rochester	State: New York	County: Monroe	
Site Location:			
Building Size: 176,000	SqMeter:	SqFt: X	# of Floors: 6
Age in Years: 48			
Present Use: Vacant	Prior Use: Office Building		
VI. PROCEDURE, INCLUDING ANALYTICAL METHOD, IF APPROPRIATE, USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL: TEM (Transmission Electron Microscopy) PLM (Polarized Light Microscopy)			
VII. APPROXIMATE OF RACM TO BE REMOVED AND NON-FRIABLE ASBESTOS MATERIAL THAT WILL NOT BE REMOVED. SPECIFY THE AMOUNT OF ASBESTOS BELOW:			
	RACM to be Removed	Non-friable Asbestos Material not to be removed	
		Category I	Category II
Pipes - Linear Feet	5,750		
Pipes - Linear Meters			
Surface Area - Square Feet	74,200		
Surface Area - Square Meters			
Volume RACM off Facility Component - Cubic Feet			
Volume RACM off Facility Component - Cubic Meters			
VIII. SCHEDULED DATES OF ASBESTOS REMOVAL: (MM/DD/YY) Start: 2/22/2010		Completion: 3/30/2010	
IX. SCHEDULED DATES OF DEMOLITION/RENOVATION: (MM/DD/YY) Start:		Completion:	

NOTIFICATION OF DEMOLITION AND RENOVATION (continued)

X. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED:
wet methods

XI. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION AND RENOVATION SITE:

XII. WASTE TRANSPORTER #1

Name:
Reccelli Trucking, Inc

Address:
P.O. Box 6401

City:
Syracuse

State:
New York

ZIP:
13217

Contact Person:
Lucille Nicholson

Telephone:
(315) 433-5115

WASTE TRANSPORTER #2

Name:
Cambria Contracting, Inc

Address:
5105 Lockport Rd

City:
Lockport

State:
New York

ZIP:
14094

Contact Person:
William Eichhorn

Telephone:
(716) 625-6690

XIII. WASTE DISPOSAL SITE

Name:
Seneca Meadows, Inc

Address:
1786 Saleman Road

City:
Waterloo

State:
NY

ZIP:
13165

Telephone:
(315) 539-5624

XIV. IF DEMOLITION IS ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW

Name:

Title:

Authority:

Date if Order (MM/DD/YY):

Date Ordered to Begin (MM/DD/YY) :

XV. FOR EMERGENCY RENOVATIONS

Date and Hour of Emergency (MM/DD/YY):

Description of the Sudden, Unexpected Event:

Explanation of How the Event caused Unsafe Conditions or Serious Disruption of Industrial Operation:

XVI. DESCRIPTION OF PROCEDURE TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NON-FRIABLE ASBESTOS BECOMES CRUMBLED, PULVERIZED, OR REDUCED TO POWDER:
Stop work, abatement following ICR 56 and OSHA

XVII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THE REGULATION (40CFR PART 61 SUBPART M) WILL BE ON-SITE DURING THE DEMOLITION OR RENOVATION AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS. (Required 1 year after promulgation).

Signature of Owner/Operator


Date

XVIII. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT.

Signature of Owner/Operator

Date

6. Organization – Asbestos Abatement, ~~Middtown Tower~~



The organizational chart for asbestos abatement identifies key personnel to be employed for the duration of the work. The Superintendent will be responsible for the work at the site. Work Area Asbestos Supervisors will report directly to the superintendent. The superintendent will have the authority to direct the work and to stop work for any reason. The superintendent will report to the Project Manager.

NOTICE DATE: 2/12/2010

NOTICE OF ASBESTOS ABATEMENT

PROJECT LOCATION:	Midtown Plaza Complex 140 Clinton Square Rochester, New York B. Forman Building
CONTRACTOR:	CAMBRIA CONTRACTING, INC. 5105 LOCKPORT ROAD LOCKPORT, NY 14094 AH# 99-0468
MATERIAL:	5,400 lf Pipe Insulation 1,00 sf Pipe Insulation Debris 260 ea Fittings 3,700 sf Duct Insulation 500 sf Tar Coated Duct Insulation 70,300 sf Ceiling Systems 70,850 sf Floor Mastic 200 sf Tank Insulation 3,200 sf Mirror Mastic 62 ea Doors 8,900 sf Black Mastic on Drywall 1,700 sf Duct / conduit Caulk 470 ea Light Fixtures 41,940 sf Tar on Perimeter Walls 33 ea Windows with ACM 3 ea Roll Down Fire Doors 5,200 sf Roofing 4,900 lf Roof Flashing 8 ea Roof Vents 5 ea Elevator Components
PROJECT MONITOR:	ENVOY ENVIRONMENTAL CONSULTANTS 57 Ambrose Street Rochester, NY Asb.Lic.# 28454
LAB:	PARADIGM ENVIRONMENTAL SERVICES 179 Lake Ave, Rochester, NY 14608 E ELAP No. NY10958
STATING DATE:	2/22/2010
PROJECTED FINISH:	4/30/2010



Report of Asbestos Survey Services

4.0 CONCLUSIONS AND RECOMMENDATIONS

Various types of ACM have been identified in our survey. These materials, reported in Section 3.0 of this report, will require complete abatement in accordance with applicable codes, rules and regulations prior to the start of the proposed demolition activities. The following table summarizes ACM locations, quantities and conditions as of the time of this survey.

Location/Area	Asbestos Containing Material	Approximate Quantity	Condition
Basement	Pipe Insulation	3,500 LF	Poor
	Duct Insulation	2,200 SF	Poor
	Ceiling system	4,800 SF	Poor
	Floor tile/mastic	2,100 SF	Poor
	Fittings on fiberglass pipe insulation	160 each	Poor
	Fire doors	20 each	Fair
	Tank Insulation	200 SF	Poor
	Light fixtures	50 each	Fair
1 st Floor	Floor tile/mastic	2,550 SF	Fair
	Light fixtures	70 each	Fair
	Fire doors	10 each	Fair
	Mirror mastic	300 SF	Fair
	Tar on perimeter walls	8,900 SF	Fair
2 nd Floor	Pipe Insulation	400 LF	Poor
	Floor tile/mastic	26,600 SF	Fair
	Mirror mastic	1,200 SF	Fair
	Duct Insulation	400 SF	Poor
	Fittings on fiberglass pipe insulation	50 each	Poor
	Fire doors	6 each	Fair
	Ceiling system	32,400	Fair
	Tar on perimeter walls	8,900 SF	Fair



Report of Asbestos Survey Services

Location/Area	Asbestos Containing Material	Approximate Quantity	Condition
3 rd Floor	Ceiling system	27,600 SF	Fair
	Floor tile/mastic	35,500 SF	Poor
	Duct insulation	400 SF	Poor
	Pipe Insulation	1,200 LF	Fair
	Fittings on fiberglass pipe insulation	50 each	Fair
	Mirror mastic	1,000 SF	Fair
	Fire doors	12 each	Fair
	Light fixtures	100 each	Fair
	Tar on perimeter walls	8,900 SF	Fair
4 th Floor	Ceiling system	5,500 SF	Fair
	Duct insulation	300 LF	Poor
	Tar coated duct	500 SF	Fair
	Pipe insulation	380 LF	Fair
	Mirror mastic	300 SF	Fair
	Fire doors	6 each	Fair
	Floor tile/mastic	3,800 SF	Fair
	Light fixtures	50 each	Fair
	Tar on perimeter walls	6,600 SF	Fair
5 th Floor	Pipe Insulation	10 LF	Fair
	Black mastic on drywall	4,400 SF	Fair
	Duct/conduit caulk	900 SF	Fair
	Windows with ACM caulk	16 each	Fair
	Mirror mastic	200 SF	Fair
	Fire doors	4 each	Fair
	Light fixtures	100 each	Fair
	Tar on perimeter walls	4,320 SF	Fair



Report of Asbestos Survey Services

Location/Area	Asbestos Containing Material	Approximate Quantity	Condition
6 th Floor	Black mastic on drywall	4,500 SF	Fair
	Floor tile/mastic	300 SF	Fair
	Duct/conduit caulk	800 SF	Fair
	Windows with ACM caulk	17 each	Fair
	Mirror mastic	200 SF	Fair
	Fire doors	4 each	Fair
	Light fixtures	100 each	Fair
	Tar on perimeter walls	4,320 SF	Fair
Roof Areas	Roof flashing	4,900 LF	Poor
	Roofing	5,200 SF	Fair
	Roof vents	8 each	Fair
	Elevator components	5 each	Fair

NOTES:

1. Ceiling systems include all materials above the drop ceilings/plaster ceilings including the ceilings themselves and any suspect ACM materials. Ceilings in this building have extensive ACM debris contamination above (See IMG 1706 and 1710). Also, Recessed light fixtures installed in fixed plaster ceilings have asbestos containing paper backing and are to be disposed of accordingly. All materials located above the ceilings should be assumed to be contaminated with ACM.
2. Black mastic applied to drywall panels on the 5th and 6th Floors is asbestos containing. See IMG 1677 and 1679.
3. ACM duct insulation is found above fixed plaster ceiling in 4th Floor areas. This material is delaminating on the ends and in select areas. The associated ceilings should all be treated as contaminated. See IMG 1687 and 1682.
4. Quantities of pipe insulation/fittings reported above only include material in areas not assumed to be directly contaminated by above ceiling contamination. Additional pipe insulation which exists above plaster and suspended ceiling systems identified in the above table shall be abated as part of the associated ceiling system.
5. Energized wire was not sampled for the presence of asbestos in this building. This material should be treated as asbestos containing until proven otherwise through bulk sampling.
6. All mastic applied to mirrors is to be considered asbestos containing. This includes, but is not limited to mirrors installed in restrooms, store showrooms, dressing room areas and elevator lobbies.
7. ACM duct/conduit caulk is applied to seams and penetrations above the suspended ceiling systems on the 5th and 6th floors of this building.
8. Roof vents have been installed with ACM flashing material and rope gaskets. Roof vents, along with their associated caulk and flashing, should be removed as ACM.

Variances



New York State Department of Labor
David A. Paterson, Governor
M. Patricia Smith, Commissioner

November 25, 2009

56 Services Inc.
PO Box 561
Buffalo NY 14213

RE: File No. 09-0991


Dear Sir/Madam:

**STATE OF NEW YORK
DEPARTMENT OF LABOR
DIVISION OF SAFETY AND HEALTH**

The attached is a copy of Decision, dated, 11/25/2009, which I have compared with the original filed in this office and which I DO HEREBY CERTIFY to be a correct transcript of the text of the said original.

If you are aggrieved by this decision you may appeal within 60 days from its issuance to the Industrial Board of Appeals as provided by Section 101 of the Labor Law. Your appeal should be addressed to the Industrial Board of Appeals, Empire State Plaza, Agency Building 2, 20th Floor, Albany, New York, 12223 as prescribed by its Rules and Procedure, a copy of which may be obtained upon request.

WITNESS my hand and the seal of the
NYS Department of Labor, at the City of
Albany, this 25th day of November,
Two thousand nine.


Christopher Alonge, P.E.
Associate Safety and Health Engineer
Engineering Services Unit.

ES

Phone: (518) 457-1538 Fax: (518) 457-1301
W. Averell Harriman State Office Campus, Bldg. 12, Room 154, Albany, NY 12240
www.labor.state.ny.us

STATE OF NEW YORK
DEPARTMENT OF LABOR
STATE OFFICE BUILDING CAMPUS
ALBANY, NEW YORK 12240-0100

Variance Petition

of

56 Services, Inc.
Petitioner's Agent

On Behalf Of

Cambria Contracting
Petitioner's Agent

On Behalf of

Empire State Development Corporation
Petitioner

in re

Premises: Midtown Plaza -- The B. Forman Building
Main/Broad/Euclid Streets
Rochester, New York

**Pre-demolition Removal of all Friable and
Non-friable ACM**

File No. 09-0991

DECISION

Cases 1-8

ICR 56

The Petitioner, pursuant to Section 30 of the Labor Law, having filed Petition No. 09-0991 on October 20, 2009 with the Commissioner of Labor for a variance from the provisions of Industrial Code Rule 56 as hereinafter cited on the grounds that there are practical difficulties or unnecessary hardship in carrying out the provisions of said Rule; and the Commissioner of Labor having reviewed the submission of the petitioner dated October 10, 2009; and

Upon considering the merits of the alleged practical difficulties or unnecessary hardship and upon the record herein, the Commissioner of Labor does hereby take the following actions:

Case No. 1	ICR 5.1(h) limited
Case No. 2	ICR 56-7.2(o) limited
Case No. 3	ICR 56-7.8 (a) (11)
Case No. 4	ICR 56-8.6(b)(1-2)
Case No. 5	ICR 56-8.9(c)(2)
Case No. 6	ICR 56-8.9(e-f)
Case No. 7	ICR 56-9.1(h)
Case No. 8	ICR 56-11.2(b) limited

VARIANCE GRANTED. The Petitioner's proposal for pre-demolition removal of all friable and non-friable ACM in quantities and locations as listed by the petitioner, from the interior and exterior at the subject premises in accordance with the attached 11-page stamped copy of the Petitioner's submittal, is accepted; subject to the Conditions noted below:

THE CONDITIONS

1. As written with modifications as noted.
2. Relief from Section 5.1(h) is allowed only for non-ACM mounted/fixed object removal and non-ACM drywall removal that will not disturb ACM, as detailed within the petitioner's attached marked-up submittal.
3. During all phase II asbestos project activities, and preliminary preparatory work at the site, an independent full-time project monitor shall observe all work activities and ensure that no ACM is disturbed during work activities that are not within a negative pressurized containment enclosure. The project monitor shall direct the abatement contractor to cease all non-compliant activities upon discovery, and shall immediately inform the local district of the NYS DOL ACB of the situation by telephone.
4. Whenever internal combustion equipment is in use within the work area containment enclosure, combustion by-products shall be monitored as per current OSHA regulations, and engineering controls shall be established as necessary for adequate protection of all personnel in the work area from these by-products.
5. Any large equipment remaining in the work area, must be moved as necessary during the project monitor visual inspection, to allow all surfaces within the work area to be visually inspected adequately.

6. For discovered areas of ACM disturbance outside of negative pressurized work areas, all large size disturbance cleanup asbestos projects must be appropriately designed and a variance reopening request submitted to address all work area preparation, cleanup and clearance procedures.
7. All reusable tent enclosures shall be disposed of as ACM at the conclusion of the entire asbestos project.
8. Negative pressure ventilation units that cannot be exhausted to the outside of the building or structure shall be directed to an unoccupied, controllable location within the building. This location shall be accessible for the placement of air monitoring equipment as required by the applicable sections of this code. A controllable area shall be defined as an existing, vacant room or an area within a larger space isolated by barrier tape and warning signs. This location shall be adequately sized to accommodate the increase in positive pressure to the area.
9. Air monitoring shall be conducted at each tube. Banking of tubes for air monitoring is not permitted.
10. Usage of this variance is limited to those asbestos removals identified in this variance or as outlined in the Petitioner's proposal.

In addition to the conditions required by the above specific variances, the Petitioner shall also comply with the following general conditions:

GENERAL CONDITIONS


1. A copy of this DECISION and the Petitioner's proposals shall be conspicuously displayed at the entrance to the personal decontamination enclosure.
2. This DECISION shall apply only to the removal of asbestos-containing materials from the aforementioned areas of the subject premises.
3. The Petitioner shall comply with all other applicable provisions of Industrial Code Rule 56-1 through 56-12.
4. The NYS Department of Labor Engineering Service Unit retains full authority to interpret this variance for compliance herewith and for compliance with Labor Law Article 30. Any deviation to the conditions leading to this variance shall render this variance Null and Void pursuant to 12NYCRR 56-12.2. Any questions regarding the conditions supporting the need for this variance and/or regarding compliance hereto must be directed to the Engineering Services Unit for clarification.

5. This DECISION shall terminate on November 30, 2010.

Date: November 25, 2009

By

M. PATRICIA SMITH
COMMISSIONER OF LABOR



Christopher Alonge, P.E.
Associate Safety and Health Engineer

PREPARED BY: Edward A. Smith, P.E.
Senior Safety and Health Engineer

REVIEWED BY: Christopher G. Alonge, P.E.
Associate Safety and Health Engineer

Attachments for Variance Petition
 MIDTOWN PLAZA – The B. FORMAN Building
 Rochester, NY
 12 October 2009

9. Reason for Request

The project consists of the removal of ACM located at the Midtown Plaza B. Forman Building. The buildings are part of a major demolition and revitalization project in downtown Rochester, New York. This building was one of the original buildings on this site and through its history and as the Mall complex grew and expanded, had several additions. Included in this petition are abatement plans indicating the work areas.

The contractor has twelve months to complete the project. The aforementioned buildings and adjacent buildings are vacant and are all scheduled for abatement and demolition. Materials and approximate quantities addressed by this petition for variance are as follows:

The B. FORMAN Building - Asbestos Containing Materials:

- Pipe insulation – 5,490 LF
- Pipe insulation debris – 1000 SF
- Fittings on fiberglass – 260 fittings
- Duct insulation – 3,700 SF
- Tar coated duct insulation – 500 SF
- Ceiling systems – 70,300 SF
- Floor tile/mastic – 70,850 SF
- Tank insulation – 200 SF
- Mirror mastic – 3,200 SF
- Fire doors – 62 doors
- Black mastic on drywall walls – 8,900 SF
- Duct/conduit caulk – 1,700 SF
- Light fixtures – 470 fixtures
- Tar on perimeter walls – 41,940 SF
- Windows with ACM – 33 windows
- Roll down door enclosures – 3 each
- Roofing – 5,200 SF
- Roof flashing – 4,900 LF
- Roof vents – 8 vents
- Elevator components – 5 each

R. Barr – Project Designer Certificate No. 93-19183

Attachments for Variance Petition
MIDTOWN PLAZA – The B. FORMAN Building
Rochester, NY
12 October 2009

39 The abatement project of The B. FORMAN Building is being completed as part of a
40 demolition project of a group of buildings that comprise the Midtown Plaza. All buildings
41 are currently unoccupied. The buildings were occupied as late as the end of 2008 and
42 up to that point operations and maintenance programs were implemented and kept up
43 until the closure of the facility. Records of this were kept in facility management offices
44 and were reviewed as part of the survey process.

45
46 Because of the previously mentioned O&M program – all material were, for the most
47 part, in good condition at time of inspection. Periodic monitoring of the buildings was
48 performed by building personnel from the inception of asbestos standards and those
49 records were reviewed as part of the survey report. The relief requested in this variance
50 petition, via methods listed here within, are pre-emptive approaches to the discovery of
51 debris above ceiling systems in the event previously unknown debris is discovered
52 during pre-abatement inspections and are not based upon existing conditions. All
53 materials including and above suspended and fixed ceilings, up to and including the
54 decking are currently considered ACM and abatement methods will adhere to
55 NYCRR56. The contractor may implement a contamination assessment to better define
56 work areas. The project has a strict 12-month schedule that must be maintained, and
57 with an approved variance in place with respect to incidental disturbance delays will be
58 alleviated.

59
60 Removal of floor tile, mastics and floor leveler/flash patch material will essentially be in
61 accordance with 56-11.4, but the sequencing needs to be incorporated within the
62 context of the other friable ACM removals in the same area(s), along with provisions to
63 utilize powered equipment.

64
65 Alternative methods are also required to ensure the safety of abatement personnel
66 performing the work in elevated locations.

67
68 Generally, literal compliance with the provisions of 12 NYCRR 56 would present an
69 unnecessary hardship due to practical difficulties in safely accessing and removing the
70 ACM in all of the buildings.

71
72 Prior to pre-abatement activities, limited general removal of components will be
73 completed that will not disturb or impact any ACM. Prior to regulated work area prep,
74 below ceiling demolition of non contaminated wall partitions will be performed as well as
75 removal of doors, trim, furniture, cabinets and other non ACM features of this building.

R. Barr – Project Designer Certificate No. 93-19183

Attachments for Variance Petition
MIDTOWN PLAZA – The B. FORMAN Building
Rochester, NY
12 October 2009

- 76 Non-asbestos materials being removed as construction debris will be visually inspected
77 by an on-site project monitor. No materials or wall boards will be disturbed at or above
78 the ceiling systems. No ACM will be disturbed as part of the general removals.
79
80 Walkways to adjacent buildings noted in the most recent survey are no longer functional
81 and are demarcated with barrier tape and proper signage. Air samples will be taken at
82 this barrier location as per NY CRR56.
83

R. Barr – Project Designer Certificate No. 93-10183

Attachments for Variance Petition
 MIDTOWN PLAZA – The B. FORMAN Building
 Rochester, NY
 12 October 2009

84 The specific reasons for requesting relief from the previously cited sections of 12
 85 NYCRR 56 is as follows:

86

87 **56-7.2 (o) Ventilation for Power Tools** – Relief from the section is primarily a
 88 clarification of the applicability of the ventilation requirement to “powered” equipment
 89 that is not used to saw, cut, grind or abrade ACM.

90

91 **56-7.11 (b) Isolation Barriers** – Due to open expanses of department store floors, relief
 92 is requested from installation of hardwalls between building addition borders within the
 93 building– which will also define smaller unique work areas within the whole floor
 94 containment work area (please note enclosed abatement work plans). The entire
 95 building will have access limited to only licensed asbestos workers.

96

97 **56-7.8 (a) (11) Negative Air Pressure Equipment – Exhaust location** – Because of
 98 the large work area size and smaller enclosed work areas within the larger controlled
 99 work area and lack of windows for exhaust locations, need for lengths of exhaust duct
 100 is requested, as per AV-A-2 as well as applicable locations for exhaust duct locations. In
 101 certain areas we will exhaust the ducts to a stairwell, which will be exhausted via the
 102 roof.

103

104 **56-8.6 (b) (1) Initial Plasticizing** – Because this work involves numerous types and
 105 applications of ACM and non-ACM building materials, clarification is requested that the
 106 sequencing of removals is consistent with the spirit and intent of 56-8.6.

107

108 **56-8.6 (b) (2) Sequential Removal** – Because this work involves numerous types and
 109 applications of ACM and non-ACM building materials, clarification is requested that the
 110 sequencing of removals is consistent with the spirit and intent of 56-8.6.

111

112 **56-8.9 (c) (2) Additional Containerization** – Much of the waste from this project may
 113 be containerized in suitable DOT-specified non-porous rigid containers (e.g. drums,
 114 cubic yard boxes, etc.) lined with two (2) layers of 6 mil poly and sealed airtight. Relief is
 115 requested in that the specific description of “additional containerization” may be
 116 unfeasible for this type of handling. Additionally, non-porous cleanable salvage items
 117 may be cleaned and removed from the area without containerization.

118

119 **56-8.9 (e) Cart Usage and Cleaning** – Handling of large rigid containers, as noted
 120 above, does not feasibly permit cart use as described in this section. Given that the

R. Barr – Project Designer Certificate No. 93-19183

Attachments for Variance Petition
 MIDTOWN PLAZA -- The B. FORMAN Building
 Rochester, NY
 12 October 2009

container itself serves the intended function of isolating and protecting the bagged/wrapped waste, use of a separate cart would be unnecessary.

56-8.9 (f) Holding Carts -- Same as previous.

56-9.1 (h) Decontamination of Tools & Equipment -- Certain large equipment items may not be feasibly processed through a waste decontamination system. In lieu of this, an alternative decontamination methodology is proposed.

56-11.2 (b) Emergency Procedures -- The petitioner believes that the alternate methods described in the request will ensure that the spirit of ICR 56 will be observed, and the health and safety of the workers will not be compromised. If ACM debris (greater than or equal to a large project size) is encountered during the asbestos project outside of negative pressurized work areas, large project cleanup activities will be appropriately designed and a variance re-opening request will be submitted and approved to address all work area preparation, cleanup and clearance procedures.

Proposal

As an alternative to literal compliance with the aforementioned Sections of 12 NYCRR 56, the following procedures will preserve the spirit and intent of the regulation by ensuring safety of abatement personnel and the public:

General

- No dry removal or disturbance will be permitted. Non-hygroscopic materials will be misted with amended water before, during and after removal. Friable material will be saturated.
- Work will comply with all other applicable Sections of 12 NYCRR 56, USEPA and OSHA requirements.
- A copy of the Commissioner's decision will be conspicuously posted at the entrance to the personal decontamination enclosure.

R. Barr -- Project Designer Certificate No. 93-19183

Attachments for Variance Petition
 MIDTOWN PLAZA – The B. FORMAN Building
 Rochester, NY
 12 October 2009

Equipment Clarifications

The following are examples of "powered" tools that would require HEPA-filtered exhaust ventilation, as described in 56-7.2 (o), when utilized in a regulated abatement work area to remove or disturb ACM:

- Reciprocating blade saws (e.g. sawzalls)
- Rotary blade saws
- Abrasive disk grinders
- Powered sanders
- Abrasive media blast equipment (e.g. shot blasters)
- Floor scarifiers

The following are examples of "powered" tools that would not require HEPA-filtered exhaust ventilation, as described in 56-7.2 (o), when utilized in a regulated abatement work area:

- Hand held power assisted Pneumatic / electric scrapers used for gross removal (shearing) of fireproofing will use continual wetting of friable ACM material.
- All combustion by-products of powered material handling equipment (i.e. fork truck, skid steer, mini-loader, etc.) will be monitored as per current OSHA regulations and control established as necessary for adequate protection of personnel in work area.

Sequencing of Work Area Preparation and Removals

- The work area(s) will be vacated and demarcated utilizing barrier tape and proper signage.
- Attached personal and waste decontamination system enclosures will be constructed in accordance with 56-7.5.
- Critical barriers shall be installed within the work areas over openings, air receptors, operable windows, etc. Where necessary, these barriers will also be mechanically fastened and/or supported. Openings 2" or less in any dimension may be sealed airtight using any effective combination of poly sheeting, tape and/or expanding spray foam.

R. Barr – Project Designer Certificate No. 93-19183

Attachments for Variance Petition
 MIDTOWN PLAZA – The B. FORMAN Building
 Rochester, NY
 12 October 2009

- 196 • Uncontaminated walls that are to remain within the work area will be
 197 plasticized with 1 layer of flame retardant 6 mil poly sheeting sealed with
 198 glue and tape. Contaminated surfaces and/or components to be demolished
 199 will not be plasticized and will instead be removed as contaminated waste
 200 or, if non-porous and fully cleanable, cleaned as part of the abatement
 201 process.
- 202 • Negative air pressure will be established to provide a minimum of eight
 203 (8) air changes per hour and -0.02 column inches of water pressure
 204 differential relative to pressure outside of the regulated abatement work
 205 area. Controlled stairwells will be used to exhaust negative air machines to
 206 roof level adhering to 56-7.8 (11) and including conditions and relief granted
 207 by AV-A-2.
- 208 • After establishing the negative pressure regulated abatement work area,
 209 remaining partition wall will be removed above the ceiling line to the
 210 decking. Non-porous partition components may be cleaned and salvaged as
 211 scrap.
- 212 • After removal of uncontaminated wall partitions, carpet will be HEPA-
 213 vacuumed, removed and disposed of as demolition debris.
- 214 • After carpet removal is complete, non-ACM floors throughout the work area
 215 will be plasticized either with 1 layer of 6 mil flame retardant poly sheeting or
 216 fire-retardant spray plastic if necessary, as set forth in 56-7.11.
- 217 • No ACM will be disturbed during the above listed activities. Activities will be
 218 observed by a full-time independent project monitor.
- 219 • After the floors are plasticized (if necessary), suspended lay-in type
 220 acoustical ceiling systems will be removed and disposed of.
- 221 • Plaster, masonry and/or sheetrock walls and column wraps that obstruct
 222 ACM or contaminated areas will be demolished. Contaminated debris from
 223 this process will be containerized and disposed of as regulated friable
 224 asbestos waste.
- 225 • Mechanical, electrical and plumbing ("MEP") systems that are specified for
 226 demolition will be removed. These components, if non-porous, may be
 227 cleaned and salvaged. Other materials (e.g. fiberglass insulation) will be
 228 containerized and disposed of as regulated friable asbestos waste.
- 229 • After ceiling, wall and MEP removals are complete, remaining ACM and
 230 contaminated materials will be removed and disposed of as regulated friable
 231 asbestos waste.

R. Barr – Project Designer Certificate No. 93-19183

Attachments for Variance Petition
 MIDTOWN PLAZA – The B. FORMAN Building
 Rochester, NY
 12 October 2009

- Remaining ACM and contaminated materials will be removed and disposed of as regulated asbestos waste. All materials will have been removed at this point leaving only ACM flooring and mastic. All surfaces will be cleaned (wet methods and HEPA vacuuming) followed by satisfactory project monitor visual inspection.
- VAT will be removed and disposed as non-friable asbestos containing waste by applicable legal methods.
- ACM mastic beneath the tile will be removed by a combination of shot-blasted and/or solvent cleaning. Mastic removal waste will be containerized and disposed of as regulated friable asbestos waste.
- Remaining abatement substrates and other work area surfaces will be cleaned by a combination of HEPA-vacuuming, wet wiping and pressure washing as per 56-9.1(e).
- Subsequent to final cleaning, drying periods, inspections and clearance sampling will be conducted in accordance with 12 NYCRR 56.
- Upon receipt of final clearance results, the isolation barriers and decontamination system enclosures will be removed.

Containerization and Handling

- Regulated friable asbestos waste that is double-bagged will be decontaminated and transported in covered carts in a manner consistent with 56-8.9. This material will be transported and stored consistent with 56-8.9(g).
- Regulated friable asbestos waste within rigid waste containers (e.g. drums or cubic yard "Gaylord" boxes) will be sealed airtight with two layers of 6 mil poly sheeting. The regulated container will then be taken to the waste decontamination system enclosure and thoroughly cleaned by wet wiping and HEPA-vacuuming. One pallet jack will be used on the abatement side and another will be used on the clean side to allow movement of the large containers through the waste out. The cleaned containers will then be taken from the waste decon to a secure storage area in the building then transferred to lockable storage area using pallet jacks, fork trucks or the like and will be live-loaded when a trailer is available.

Large Equipment Decontamination

R. Barr – Project Designer Certificate No. 93-19183

Attachments for Variance Petition
 MIDTOWN PLAZA – The B. FORMAN Building
 Rochester, NY
 12 October 2009

- Material handling equipment (e.g. skidsteers), scissor lifts and other equipment that will not be brought out via the waste decontamination enclosure will be covered, as practical, with 6 mil flame-retardant poly sheeting or spray poly to minimize contact with ACM debris.
- Prior to inspection and clearance sampling, protective plastic will be removed and this equipment will be thoroughly cleaned by HEPA-vacuuming, wet wiping and/or pressure washing.
- Equipment air filters, where present, will be removed and disposed of as friable ACM-contaminated waste.
- This equipment will be left within the regulated abatement work area and subjected to final cleaning, inspection and clearance sampling, then removed after final clearance.

Incidental Disturbance

- Because of the expedited abatement schedule on this project and unforeseen conditions that may exist, the following procedure is proposed with regards to incidental disturbance of ACM. All asbestos containing materials are intended to be removed prior to demolition. The following procedure will be used in the event ACM debris is discovered.

For debris discovered within negative pressure work area:


- The area of disturbance will remain secured and posted to prevent unauthorized entry for 10' around the incidence.
- Workers will don two sets of disposable coveralls.
- In controlled work areas, asbestos debris will be wetted, removed and placed directly into a disposal bag.
- The work area will be HEPA-vacuumed.
- Asbestos contaminated gross debris that is removed by hand shall be immediately placed into asbestos bags or wrapped in poly and then taken for disposal.

For debris (minor or small size) discovered outside of negative pressure work areas:

R. Barr – Project Designer Certificate No. 93-19183


Attachments for Variance Petition
MIDTOWN PLAZA – The B. FORMAN Building
Rochester, NY
12 October 2009

- 305 • A reusable tent utilizing negative pressure as per 56-11.2 (f) will be utilized after
306 area is secured and posted and workers don two sets of protective coveralls, as
307 above.
- 308 • Applicable air sampling techniques as set forth in 56-4.9 will be followed for the
309 applicable job size with respect to the disturbance.
- 310 • After completion of removal and cleaning of all work area surfaces, the
311 abatement location shall be visually inspected for debris. Once the abatement
312 work area is inspected by a third party project monitor and determined to be free
313 of debris, clearance air sampling will commence (minor – 1 in/1 out, small – 3
314 in/3 out).
- 315 • Barrier tape will remain in area until the preparation for asbestos removal.
- 316 • Tent will remain in place until satisfactory project monitor visual inspection and
317 satisfactory clearance air results are obtained.
- 318 • Reusable tent will be disposed of as ACM waste at conclusion of asbestos
319 project.




REVISIONS			City of Rochester, New York Department of Planning and Economic Development 100 South Main Street, 3rd Floor Rochester, NY 14602 Tel: 716/554-2200	Project No. 1690 60	Project Name Midtown Mall Rochester, New York	Client Midtown Mall Rochester, New York	Scale 1" = 25' 0"	Sheet No. 1 of 1	Sheet Title Midtown Mall Rochester, New York Site Plan
ED.	DATE								
REVISIONS		WARNING: This drawing is the property of the City of Rochester, New York. It is to be used only for the purpose for which it was prepared. It is not to be used for any other purpose without the written consent of the City of Rochester, New York. It is not to be reproduced, in whole or in part, without the written consent of the City of Rochester, New York.							

1660 60



1660 09



NOTES:
1. ALL WORK SHALL BE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE NATIONAL BUILDING CODE AND THE NATIONAL ELECTRICAL CODE.
2. ALL MATERIALS SHALL BE OF THE BEST QUALITY AND SHALL BE SUBJECT TO INSPECTION AND APPROVAL BY THE ARCHITECT.
3. ALL WORK SHALL BE COMPLETED WITHIN THE SPECIFIED TIME FRAME.
4. ALL WORK SHALL BE DONE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE NATIONAL BUILDING CODE AND THE NATIONAL ELECTRICAL CODE.

DATE

REVISIONS




Engineering Development
Professional Engineer
E. Porciani
No. 12345
State of New York


ASBESTOS ABATEMENT PLAN
1ST FLOOR
A-2

E. PORCIANI BUILDING
140 TOWN PLAZA
ROCHESTER, NEW YORK

CD-31-104
Sheet 2 of 2

09-0991





FOR THE ARCHITECT'S REFERENCE ONLY THIS DRAWING IS THE PROPERTY OF THE ARCHITECT AND IS NOT TO BE REPRODUCED OR COPIED IN ANY MANNER WITHOUT THE WRITTEN PERMISSION OF THE ARCHITECT. DATE: 11/25/2009 BY: [Signature]		PROJECT INFORMATION PROJECT NO. 11/25/2009 PROJECT NAME: ROOF ASBESTOS ABATEMENT PLAN PROJECT LOCATION: B. FORMAN BUILDING, MIDTOWN PLAZA, ROCHESTER, NEW YORK PROJECT DESCRIPTION: ASBESTOS ABATEMENT PLAN PROJECT STATUS: IN PROGRESS PROJECT START DATE: JUNE 2006 PROJECT END DATE: JUNE 2006 PROJECT BUDGET: \$45,000.00 PROJECT OWNER: [Name] PROJECT CONTACT: [Name] PROJECT PHONE: [Phone] PROJECT FAX: [Fax] PROJECT EMAIL: [Email]		REVISIONS NO. 1 DATE: 11/25/2009 BY: [Signature] DESCRIPTION: [Description]		SCALE 1" = 10'-0"	
LEGEND [Symbol] ASBESTOS [Symbol] REMOVAL [Symbol] ABATEMENT [Symbol] [Symbol]		NOTES 1. ALL WORK SHALL BE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION (DEC) REGULATIONS, TITLE 6, PART 251.1, AND THE LATEST EDITIONS OF THE NEW YORK STATE DEPARTMENT OF LABOR (DOL) REGULATIONS, TITLE 12, PART 23.1. 2. ALL WORK SHALL BE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION (DEC) REGULATIONS, TITLE 6, PART 251.1, AND THE LATEST EDITIONS OF THE NEW YORK STATE DEPARTMENT OF LABOR (DOL) REGULATIONS, TITLE 12, PART 23.1. 3. ALL WORK SHALL BE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION (DEC) REGULATIONS, TITLE 6, PART 251.1, AND THE LATEST EDITIONS OF THE NEW YORK STATE DEPARTMENT OF LABOR (DOL) REGULATIONS, TITLE 12, PART 23.1.		APPROVALS [Signature] [Title] [Signature] [Title] [Signature] [Title]		DATE 11/25/2009	

Daily Air Logs, Project Monitor Logs, Maps and FVI

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐
Air Technician: ☒ Mark Seebert

Date: 11/3/09

Job Ticket #: 36502

Building / Location: B-Forman building

Work Area: 4th Floor

Shift (A) B C

Project Description

Empire State Development

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambria Contracting

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

41

9/2/09

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☒

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☐

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Multiple

So/H

Ln/F

Project with multiple removals ☒

Type of Material

1st Check

8:20 AM

2nd Check

9:30 AM

3rd Check

10:50 AM

4th Check

5th Check

Time of air sampling pump check

Notes

* Envoy on site and met with Ted for today's job scope.

* IB air samples set up

* Pumps checked at times above

* No Contractor work in area

* Sunny - high of 55° - windy day

* All went well

* Air samples taken to Paradigm Labs

Mark Seebert

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

09/1083

Lab Job #

13863-09

Asbestos Air Monitoring

Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Job Ticket #

36502

NET 11/4/09

Empire State Development Corporation

Client

B-Forman building / 4th Floor

Building/Location

Work Area

Cambria Contracting -

Contractor

Contractor Contact

41

T8808808710

Rotometer #

Cassette Lot #

Mark Smith

Client Contact

Client Contact Phone

M. Seiber 414-5476

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Multiple

Materials to be Removed

Project

Phase

Phase IB ☒

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☐

* Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	1-1	1-2	1-3	1-4	1-5	0-6	0-7	0-8	0-9	0-10	B-1	B-2
Pre-Calibrated Flow Rate	4	4	4	4	4	4	4	4	4	4		
Post-Calibrated Flow Rate	4	4	4	4	4	4	4	4	4	4		
Average Flow Rate	4	4	4	4	4	4	4	4	4	4		
Start Time Military Time	8:20	8:20	8:21	8:22	8:23	8:25	8:26	8:26	8:27	8:28		
End Time Military Time	10:50	10:50	10:51	10:52	10:53	10:55	10:56	10:56	10:57	10:58		
Duration (Minutes)	150	150	150	150	150	150	150	150	150	150		
Sample Volume (Liters)	600	600	600	600	600	600	600	600	600	600	0	0

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	96264	65	66	67	68	69	70	71	72	73	74	75
Fibers/100 Fields:	1.5	2	2.5	2	3	2	2	9	2	0	0	0
Fibers/cc:	1.01	1.01	1.01	1.01	1.01	1.01	1.01	1.01	1.01	1.01	NIA	NIA

Samples Relinquished By:

Mark Seiber

Date:

11/3/09

Received in Lab By:

NET

Date:

11/4/09

Analyzed By:

SM

Date:

11-4-09

Microscope Make, Model & #:

22113

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schellerman

Date: 1/25/10

Job Ticket #: 36712

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalyemph

Marcus Haygood

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☒

Phase IIB ☐

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☐

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700 2nd Check 0900 3rd Check 1100 4th Check 1300 5th Check 1730

Time of air sampling pump check

Notes

Set pumps up at 0700 all running normal. 47°F with heavy rainfall.

Check pumps at 0900 all running normal

check pumps at 1100 all running normal

check pumps at 1300 all running normal

collected samples at 1730 and delivered to lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # **1312-10**
09/1083

Job Ticket # **36712**

Empire State Development Corporation

Client **B. Forman** **4th floor**

Building/Location **Dolympe** Work Area **Marcus Haygood**

Contractor **39** Contractor Contact

Rotometer # Cassette Lot #

Mark Smith

Client Contact Client Contact Phone

J. Schenckman **202-0157**

Air Technician Air Technician Phone

Fax Results To: Fax #

Materials to be Removed

Project Phase ☒ Phase IB ☐ Phase IIA ☒ Phase IIB ☐ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	B1	B2					
Pre-Calibrated Flow Rate	3											
Post-Calibrated Flow Rate	3											
Average Flow Rate	3											
Start Time Military Time	0700	0701	0703	0705	0707							
End Time Military Time	1730	1731	1733	1735	1737							
Duration (Minutes)	630											
Sample Volume (Liters)	1890											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	9356	357	358	359	360	361	362					
Fibers/100 Fields:			6.5	2.5	3.5	0	0					
Fibers/cc:			1.01	1.01	1.01	N/A	N/A					

Samples Relinquished By:	Date: 1/25/10
Received in Lab By:	Date: 1/26/10
Analyzed By:	Date: 1-27-10
Microscope Make, Model & #: 22113	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

Verkers to fosh. SM 1-27-10 10:16 am

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/10/83

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schewerman

Date: 1/26/10

Job Ticket #: 36713

Building / Location: B. Forman

Work Area: 4th floor

Shift (A) B C

Project Description

ESDL

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalyrnpk

Marvus Haygood

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1300

5th Check 1530

Time of air sampling pump check

Notes Set

(JPS) ~~check~~ pumps at 0700 all running normal, 26°F light snowfall

check pumps at 0900 all running normal.

check pumps at 1100 all running normal

check pumps at 1300 all running normal

collected samples at 1530 and delivered to Lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 1349-10
09/1083

Job Ticket # 367135

Empire State Development Corporation

Client B. Forman 4th

Building/Location Work Area

Dalyrmpie Marcus Haygood

Contractor Contractor Contact

39

Rotometer # Cassette Lot #

Mark Smith

Client Contact Client Contact Phone

J. Scheuermann 702-0157

Air Technician Air Technician Phone

Fax Results To: Fax #

Project Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☒ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0701	0702	0704	0706	0708	0710					
End Time Military Time	1530	1531	1532	1534	1536	1538	1540					
Duration (Minutes)	480	480	480	480	480	480	480					
Sample Volume (Liters)	1440	1440	1440	1440	1440	1440	1440	↓	↓			

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	9687	688	689	690	691	692	693	694	695			
Fibers/100 Fields:			18		5	4.5	4	0	0			
Fibers/cc:	overloaded	overloaded	1.01	overloaded	1.01	1.01	1.01	N/A	N/A			

Samples Relinquished By: [Signature]	Date: 1/26/10
Received in Lab By: [Signature]	Date: 1-27-10
Analyzed By: [Signature]	Date: 1-28-10
Microscope Make, Model & #: 221113	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

Verbal to Josh. 1-28-10 3:35pm

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schleherman

Date: 1/27/10

Job Ticket #: 36717

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Deltamale

S. Lawhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

30

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1300

5th Check 1530

Time of air sampling pump check

Notes

Set pumps at 0700 all running normal. 21°F with strong winds and light snow fall

check pumps at 0900 all running normal.

check pumps at 1100 all running normal

check pumps at 1300 all running normal.

collected samples at 1530 & delivered to Lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 1444-10

Job Ticket # 09/1083
36717 SM

Empire State Development Corporation

Client B. Forman 4th floor
Building/Location Dalyrnp Work Area S. Lawhorn
Contractor 39 Contractor Contact
Rotometer # Cassette Lot #

Client Contact Mark Smith Client Contact Phone 202-0159
Air Technician J. Scherermann Air Technician Phone

Fax Results To: Fax #
Materials to be Removed PE, FT/m, Duct insulation, Mastic

Project Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☒ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	10	11	12	13	14	15	16	17
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0701	0703	0704	0706	0708	0710					
End Time Military Time	1530	1531	1533	1534	1536	1538	1540					
Duration (Minutes)	510	510	510	510	510	510	510					
Sample Volume (Liters)	1530	1530	1530	1530	1530	1530	1530	1	1			

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	10	355	356	357	358	359	360	361	362	363		
Fibers/100 Fields:				19.5		2	4	2.5	0	0		
Fibers/cc:				1.01		1.01	1.01	1.01	N/A	N/A		

Samples Relinquished By: <u>[Signature]</u>	Date: <u>1/27/10</u>
Received in Lab By: <u>SM</u>	Date: <u>1-28-10</u>
Analyzed By: <u>SM</u>	Date: <u>1-28-10</u>
Microscope Make, Model & #: <u>221113</u>	Turn-around Time <u>Immed. 24 Hr. 48 Hr.</u>

Comments:

Verbalis to Josh. SM 1-28-10 3:35pm

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Scheuermann

Date: 1/28/10

Job Ticket #: 36715

Building / Location: B. Forgan

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalrymple

Sidney Lawhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1530

Time of air sampling pump check

Notes

Set and Cal pumps at 0700 all running normal. 74°F with Moderate Snow fall + gusty winds.

check pumps at 0900 all running normal

check pumps at 1100 all running normal

check pumps at 1330 all running normal

collected samples at 1530 and delivered to Lab.

Bobcat operation near 06 causing dusty conditions

old bag out elevator near 07 causing dusty conditions

High winds with snow may effect 010-012.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

151410
09/1083

Job Ticket #

36715

Empire State Development Corporation

Client

B. Forman

4th floor

Building/Location

Dalrymple

Work Area

Sidney Lawhorn

Contractor

39

Contractor Contact

Mark Smith

Client Contact

Client Contact Phone

J. Scheuerman

702-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0701	0703	0705	0708	0709	0710					
End Time Military Time	1530	1531	1533	1535	1538	1539	1540					
Duration (Minutes)	510											
Sample Volume (Liters)	1530											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	10	914	915	916	917	918	919	920	921	922			
Fibers/100 Fields:				15	21	4	2.5		0	0			
Fibers/cc:				2.01	2.01	2.01	2.01	wet					

Samples Relinquished By:

Date:

1/28/10

Received in Lab By:

Date:

1-28-10

Analyzed By:

Date:

1-29-10

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr.

48 Hr.

Comments:

Verbal to Josh. SM 1-29-10 12:39 PM

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/10/83

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schermerman

Date: 1/29/10

Job Ticket #: 36723

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalrymple

S. Lawton

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1530

Time of air sampling pump check

Notes

Set pumps at 0700 all running normal

check pumps at 0900 all running normal

check pumps at 1100 all running normal

check pumps at 1330 all running normal


collected samples at 1530 and delivered to Lab.

Bobcat working near ob creating dust.

07 elevator is old and dusty.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

1781-10

Job Ticket #

09/1003
367235

Empire State Development Corporation

Client

B. Forman

4th floor

Building/Location

Dairymple

Work Area

S. Lawhorn

Contractor

39

Contractor Contact

Mark Smith

Client Contact

Client Contact Phone

J. Scheneman

202-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

*

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	61	62			
Pre-Calibrated Flow Rate	3											
Post-Calibrated Flow Rate	3											
Average Flow Rate	3											
Start Time Military Time	0700	0701	0703	0705	0706	0708	0709					
End Time Military Time	1530	1531	1533	1535	1536	1538	1539					
Duration (Minutes)	510											
Sample Volume (Liters)	1530											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	12	602	603	604	605	606	607	608	609	1010		
Fibers/100 Fields:	Over-1000	9	7.5	13	3.5	5.5	6	0	0			
Fibers/cc:	Unc	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01					

Samples Relinquished By:

Date:

1/29/10

Received in Lab By:

Date:

2-3-10

Analyzed By:

Date:

2-4-10

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

Left S.S. U.M. @ 2:45 pm 2-4-10 (over-1000s)

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schleermann

Date: 2/1/10

Job Ticket #: 36716

Building / Location: B. Forman

Work Area: 4th floor

Shift (A) B C

Project Description

ESDL

Mark Smith

Client / Owner (Print Name)

DuPont

Client / Owner Representative (Print Name)

S. Lawhorn

Client Contact (Print Name)

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Project Phase	Phase IB <input type="checkbox"/>	Phase IIA <input type="checkbox"/>	Phase IIB <input checked="" type="checkbox"/>	Phase IIC <input type="checkbox"/>	Phase IIC <input type="checkbox"/>
Backgrounds					
Work Preparation samples					
Asbestos Handling Samples					
Final Cleaning Samples					
Clearance Air Samples					
Class I <input checked="" type="checkbox"/>	Class II <input checked="" type="checkbox"/>	Large <input checked="" type="checkbox"/>	Small <input type="checkbox"/>	Minor <input type="checkbox"/>	

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700 2nd Check 0900 3rd Check 1100 4th Check 1330 5th Check 1530

Time of air sampling pump check

Notes

Set pumps at 0700 all running normal 110°F with overcast skies and wind.

Check pumps at 0900 all running normal

Check pumps at 1100 all running normal

check pumps at 1330 all running normal

collected samples at 1530 and delivered to Lab.

Boat running near 06 causing dust.

07 elevator old and dusty



Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #
1780-10

Job Ticket #
09/1083
36716 SM 2-310

Empire State Development Corporation

Client

B. Forman 4th floor

Building/Location Work Area

Dalrymple S. Lawhorn

Contractor Contractor Contact

39

Rotometer # Cassette Lot #

Mark Smith

Client Contact Client Contact Phone

J. Scheuermann 202-0157

Air Technician Air Technician Phone

Fax Results To: Fax #

Materials to be Removed

Project Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☒ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1530	1532	1534	1536	1538	1539	1540					
Duration (Minutes)	510	510	510	510	510	510	510					
Sample Volume (Liters)	1530	1530	1530	1530	1530	1530	1530					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	12	593	594	595	596	597	598	599	600	601		
Fibers/100 Fields:	10	14	8.5	11	5	7	4.5	0	0			
Fibers/cc:	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01				

Samples Relinquished By:	Date: 2/1/10
Received in Lab By:	Date: 2-3-10
Analyzed By:	Date: 2-4-10
Microscope Make, Model & #:	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ J. Scherer

Date: 2/2/10

Job Ticket #: 36725

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDL

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dairymple

S. Lamborn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

391

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☐

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1530

Time of air sampling pump check

Notes

Set cal pumps at 0700 all running normal. 20°F with clear skies.

check pumps at 0900 all running normal

check pumps at 1100 all running normal

check pumps at 1330 all running normal


Collected samples at 1530 and delivered to Lab.

Bobcat removing LTD near OB causing dust.

07 elevator is old and dusty.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

Job Ticket #

Empire State Development Corporation

Client

Building/Location

Contractor

Rotometer #

Work Area

Contractor Contact

Cassette Lot #

Client Contact

Client Contact Phone

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3					
Post-Calibrated Flow Rate	3	3	3	3	3	3	3					
Average Flow Rate	3	3	3	3	3	3	3					
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1530	1532	1534	1536	1538	1539	1540					
Duration (Minutes)	510											
Sample Volume (Liters)	1530											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	12	584	585	586	587	588	589	590	591	592		
Fibers/100 Fields:	9	13	6	17	5.5	6.5	4	0	0			
Fibers/cc:	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01				

Samples Relinquished By:

Date:

Received in Lab By:

Date:

Analyzed By:

Date:

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schleerman

Date: 2/3/10

Job Ticket #: 36744

Building / Location: B. Forman

Work Area: 4th floor

Shift A B C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalrymple

S. Lawhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1530

Time of air sampling pump check

Notes

Set/cal pumps at 0700 all running normal. 21°F, cloudy skies, breezy.

check pumps at 0900 all running normal.


check pumps at 1100 all running normal.

check pumps at 1330 all running normal.

Collected samples at 1530 and delivered to Lab.

Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

1851-10

Job Ticket #

36744 No Job

Empire State Development Corporation

Client

B. Forman

4th floor

Building/Location

Work Area

Dalrymple

S. Labhorn

Contractor

39

Contractor Contact

Client Contact

Client Contact Phone

J. Schenckman

202-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	10	11	12	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1530	1532	1534	1536	1538	1539	1540					
Duration (Minutes)	510	510	510	510	510	510	510					
Sample Volume (Liters)	1530	1530	1530	1530	1530	1530	1530					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	13	098	099	100	101	102	103	104	105	106		
Fibers/100 Fields:				12		3.5	4.5	3	0	0		
Fibers/cc:				2.01		2.01	2.01	2.01	N/A	N/A		

Samples Relinquished By:

Date:

2/3/10

Received in Lab By:

Date:

2-4-10

Analyzed By:

Date:

2-5-10

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

Verbal to Josh. SM 2-5-10 11:44am

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ J. Schewerman

Date: 2/4/10

Job Ticket #:

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDL

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalrymple

S. Lowhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1730

Time of air sampling pump check

Notes

Set + Cal pumps at 0700 all running normal. 20°F clear skies

check pumps at 0900 all running normal

check pumps at 1100 all running normal

check pumps at 1330 all running normal

collected samples at 1730 and delivered to Lab.

Bobcat removing boxes near OB causing dust.

Old elevator at 07 causing dust.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

1916-10

09/1083

Job Ticket #

30746

SM 2-5-10

Empire State Development Corporation

Client

B. Forman

4th Floor

Building/Location

Dalrymple

Work Area

S. Lawhorn

Contractor

39

Contractor Contact

Mark Smith

Client Contact

Client Contact Phone

J. Schellerman

202-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	61	62			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1730	1732	1734	1736	1738	1739	1740					
Duration (Minutes)	630	630	630	630	630	630	630					
Sample Volume (Liters)	1890	1890	1890	1890	1890	1890	1890					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	13	602	603	604	605	606	607	608	609	610			
Fibers/100 Fields:	6	14	9	10	3.5	5	4	0	0				
Fibers/cc:	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	—				

Samples Relinquished By:

AS

Date:

2/4/10

Received in Lab By:

SM

Date:

2-5-10

Analyzed By:

J

Date:

2-5-10

Microscope Make, Model & #:

235757

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ J. Scheuerman Date: 2/5/10 Job Ticket #: 36721

Air Technician: ☒ B. Forman Work Area: 4th floor Shift (A) B C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalrymple

S. Lawhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Project Phase	Backgrounds	Work Preparation samples	Asbestos Handling Samples	Final Cleaning Samples	Clearance Air Samples
Phase IB	<input type="checkbox"/>	Phase IIA	<input type="checkbox"/>	Phase IIB	<input checked="" type="checkbox"/>
Class I	<input checked="" type="checkbox"/>	Class II	<input checked="" type="checkbox"/>	Large	<input checked="" type="checkbox"/>
				Small	<input type="checkbox"/>
				Minor	<input type="checkbox"/>

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700 2nd Check 0900 3rd Check 1100 4th Check 1330 5th Check 1530

Time of air sampling pump check

Notes

Set/Cal pumps at 0700 all running normal. 26°F overcast skies.

Check pumps at 0900 all running normal.

Check pumps at 1100 all running normal.

Check pumps at 1330 all running normal.


Collected samples at 1530 and delivered to Lab.

Boiler running near 06 causing dust.

Old elevator at 07 very dusty.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

2049-10

09/1083

Job Ticket #

36771 SM

Empire State Development Corporation

Client

B. Forman

Building/Location

Dalrymple

Contractor

39

Rotometer #

Cassette Lot #

Client Contact

J. Schenck

Air Technician

Client Contact Phone

202-0157

Air Technician Phone

Fax Results To:

Fax #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

* Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3					
Post-Calibrated Flow Rate	3	3	3	3	3	3	3					
Average Flow Rate	3	3	3	3	3	3	3					
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1530	1532	1534	1536	1538	1539	1540					
Duration (Minutes)	510	510	510	510	510	510	510					
Sample Volume (Liters)	1530	1530	1530	1530	1530	1530	1530					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	713	714	715	716	717	718	719	720	721			
Fibers/100 Fields:	15	5	24	1.5	2	1.5	0	0				
Fibers/cc:	2.01	2.01	2.01	2.01	2.01	2.01	NA	NA				

Samples Relinquished By:

Date:

2/5/10

Received in Lab By:

Date:

2-8-10

Analyzed By:

Date:

2-8-10

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

Verhals to Josh. SM 2-8-10 12:59 PM

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ J. Schermerman
Air Technician: ☒ J. Schermerman

Date: 2/8/10

Job Ticket #: 36774

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Dalrymple

S. Lawhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1530

Time of air sampling pump check

Notes

Set + Cal pumps at 0700 all running normal. 17°F with moderate snowfall and blustery conditions

check pumps at 0900 all running normal.

check pumps at 1100 all running normal.

check pumps at 1330 all running normal.

collected samples at 1530 and delivered to Lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 2104-10

09/1083

Job Ticket # 36774 ✓

Empire State Development Corporation

Client B. Forman 4th floor

Building/Location Dalrymple Work Area S. Lawborn

Contractor 39 Contractor Contact

Rotometer # Cassette Lot #

Client Contact Mark Smith

Client Contact Phone 202-0157

Air Technician J. Scheneman Air Technician Phone

Fax Results To: Fax #

Materials to be Removed

Project Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☒ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	01	02			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3					
Post-Calibrated Flow Rate	3	3	3	3	3	3	3					
Average Flow Rate	3	3	3	3	3	3	3					
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1530	1532	1534	1536	1538	1539	1540					
Duration (Minutes)	510											
Sample Volume (Liters)	1530											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	1495	906	907	908	909	910	911	912	913			
Fibers/100 Fields:	9	12	16	20	5	2.5	7	0	0			
Fibers/cc:	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01					

Samples Relinquished By: <u>[Signature]</u>	Date: <u>2/8/10</u>
Received in Lab By: <u>[Signature]</u>	Date: <u>2/8/10</u>
Analyzed By: <u>[Signature]</u>	Date: <u>29.10</u>
Microscope Make, Model & #: <u>235757</u>	Turn-around Time Immed. 24 Hr. <u>48 Hr.</u>

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒ Schewermer

Date: 2/9/10

Job Ticket #: 36818

Building / Location: B. Foreman

Work Area: 4th Floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Deltaplane

S. Lawhorn

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1230

5th Check

Time of air sampling pump check

Notes

Cal + Set pumps at 0700 all running normal


check pumps at 0900 all running normal

check pumps at 1100 all running normal

collected samples at 1230 ~~at 1230~~ and delivered to Lab

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 2157-10

09/10/03

Job Ticket # 36818

Empire State Development Corporation

Client

B. Foreman

Building/Location

Diamond

Contractor

39

4th Floor

Work Area

S. Lashorn

Contractor Contact

Mark Smith

Client Contact

Scheuermann

Air Technician

Client Contact Phone

202-0157

Air Technician Phone

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	01	02			
Pre-Calibrated Flow Rate	3											
Post-Calibrated Flow Rate	3											
Average Flow Rate	3											
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1230	1232	1234	1236	1238	1239	1240					
Duration (Minutes)	330											
Sample Volume (Liters)	990											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	288	289	290	291	292	293	294	295	296			
Fibers/100 Fields:			4	12.5	3.5	3.5	2	0	0			
Fibers/cc:			1.01	1.01	1.01	1.01	1.01	N/A	N/A			

Samples Relinquished By:	Date:
Received in Lab By:	Date:
Analyzed By:	Date:
Microscope Make, Model & #:	Turn-around Time

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ Schenckman

Date: 2/22/10

Job Ticket #: 36831

Building / Location: B. Fornas

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESX

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambria

Andy

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1530

Time of air sampling pump check

Notes

Set up pumps at 0700 all running normal. 20°F with clear skies.

check pumps at 0900 all running normal.

check pumps at 1100 all running normal.

check pumps at 1330 all running normal.

collected pumps at 1530 and delivered to lab.

bobcat working ground 06 causing a lot of dust.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 2799-10

Job Ticket # 09/1083
36831

Empire State Development Corporation

Client

B. Forman

Building/Location

Canbra

Contractor

39

Rotometer #

Work Area

4th Floor

Contractor Contact

Andy

Cassette Lot #

Mark Smith

Client Contact

Client Contact Phone

Scheuerman 202-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3					
Average Flow Rate	3	3	3	3	3	3	3					
Start Time Military Time	0700	0702	0704	0706	0707	0708	0709					
End Time Military Time	1530	1532	1534	1536	1537	1538	1539					
Duration (Minutes)	510	510	510	510	510	510	510					
Sample Volume (Liters)	1530	1530	1530	1530	1530	1530	1530					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	19	665	666	667	668	669	670	671	672	673		
Fibers/100 Fields:	UNC.	21	UNC.	113	5	5	3.5	0	C			
Fibers/cc:	overloaded	<.01	overloaded	<.01	<.01	<.01	<.01	<.01	NA	NA		

Samples Relinquished By:

Date:

2/22/10

Received in Lab By:

Date:

2/23/10

Analyzed By:

Date:

2-24-10

Microscope Make, Model & #:

235757

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ Scheuermaan

Date: 2/23/10

Job Ticket #: 36832

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDL

Mark Sm. RL

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambry

Andy

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☒

Phase IIC ☐

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700 2nd Check 0900 3rd Check 1100 4th Check 1330 5th Check 1530

Time of air sampling pump check

Notes

Cal & set pumps at 0700 all running normal, 33°F with overcast sky

check pumps at 0900 all running normal.

check pumps at 1100 all running normal.

check pumps at 1330 all running normal.

Collected samples at 1530 and delivered to Lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #
2800-10

09/1083

Job Ticket #
36832

Empire State Development Corporation

Client

B. Forman 4th Floor

Building/Location Work Area

Cambria Andy

Contractor Contractor Contact

3A

Rotometer # Cassette Lot #

Mark Smith

Client Contact Client Contact Phone

Scheuerman 202-2157

Air Technician Air Technician Phone

Fax Results To: Fax #

Materials to be Removed

Project Phase ☒ Phase IB ☐ Phase IIA ☐ Phase IIB ☒ Phase IIC ☐ Phase IIC ☐ Env. ☐
Backgrounds Work Area Preparation Asbestos Handling Final Cleaning Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3					
Average Flow Rate	3	3	3	3	3	3	3					
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1530	1532	1534	1536	1538	1539	1540					
Duration (Minutes)	510	510	510	510	510	510	510					
Sample Volume (Liters)	1530	1530	1530	1530	1530	1530	1530					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	19	674	675	676	677	678	679	680	681	682		
Fibers/100 Fields:	12	unc	2	2.5	1	0.5	1	0	0			
Fibers/cc:	2.01	unc	2.01	2.01	2.01	2.01	2.01	2.01	N/A	N/A		

Samples Relinquished By:	Date: 2/23/10
Received in Lab By:	Date: 2/23/10
Analyzed By:	Date: 2-24-10
Microscope Make, Model & #: 235757	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☐

Air Technician: ☒ Schewermann

Date: 2/24/10

Job Ticket #: 36802

Building / Location: B. Forman

Work Area: 4th floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambria

Andy

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☒

Phase IIC ☐

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0700

2nd Check 0900

3rd Check 1100

4th Check 1330

5th Check 1800

Time of air sampling pump check

Notes

Cal + Set pumps at 0700 all running normal. 38°F with overcast SKYs.

Check pumps at 0900 all running normal.


Check pumps at 1100 all running normal.

Check pumps at 1330 all running normal.

Collected samples at 1800 and delivered to Lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

2918-10

Job Ticket #

36802

Empire State Development Corporation

Client

B. Forman

Building/Location

Cambridge

Contractor

39

Rotometer #

4th Floor

Work Area

Area

Contractor Contact

Cassette Lot #

Mark Smith

Client Contact

Client Contact Phone

Scheyermann 202-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☒

Phase IIC ☐

* Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	06	07	08	09	010	011	012	B1	B2			
Pre-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Post-Calibrated Flow Rate	3	3	3	3	3	3	3	1	1			
Average Flow Rate	3	3	3	3	3	3	3	1	1			
Start Time Military Time	0700	0702	0704	0706	0708	0709	0710					
End Time Military Time	1800	1802	1804	1806	1808	1809	1810					
Duration (Minutes)	660	660	660	660	660	660	660					
Sample Volume (Liters)	1980	1980	1980	1980	1980	1980	1980					

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	396	397	398	399	400	401	402	403	404			
Fibers/100 Fields:	3	6	18	4.5	2	1.5	0	0				
Fibers/cc:	1.01	1.01	1.01	1.01	1.01	1.01	1.01					

Samples Relinquished By:	Date: 2/24/10
Received in Lab By:	Date: 2-25-10
Analyzed By:	Date: 2-26-10
Microscope Make, Model & #:	Turn-around Time Immed. 24 Hr. 48 Hr.

Comments:

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ Scheuerman

Date: 2/25/10

Job Ticket #: 36805

Building / Location: b. Forman

Work Area: 4th Floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDC

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambridge

Andy

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 1030

2nd Check 1130

3rd Check 1300

4th Check

5th Check

Time of air sampling pump check

Notes

Cal pumps to 4Lpm and Set at 1030 all running normal.
310F with snowfall.

Check pumps at 1130 all running normal.

Collected pumps at 1300 and delivered to Lab.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

2913-10

Job Ticket #

36805

Empire State Development Corporation

Client

B. Forman

Building/Location

Cambria

Contractor

39

Rotometer #

4th Floor

Work Area

Andy

Contractor Contact

Cassette Lot #

Mark Smith

Client Contact

Scheuerman

Air Technician

Fax Results To:

Client Contact Phone

202-0157

Air Technician Phone

Fax #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I1	I2	I3	I4	I5	06	07	08	09	010	B1	B2
Pre-Calibrated Flow Rate	4											
Post-Calibrated Flow Rate	4											
Average Flow Rate	4											
Start Time Military Time	1020	1021	1022	1023	1024	1026	1027	1028	1029	1030		
End Time Military Time	1250	1251	1252	1253	1254	1256	1257	1258	1259	1300		
Duration (Minutes)	150											
Sample Volume (Liters)	600											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	20	3106	3107	3108	3109	370	371	372	373	374	375	376	377
Fibers/100 Fields:	14	14.5	15	12.5	12.5	3.5	3	3	3	3	0	0	0
Fibers/cc:	.011	.011	.012	.010	.010	4.01	4.01	4.01	4.01	4.01	NIA	NIA	NIA

Samples Relinquished By:

Date:

2/25/10

Received in Lab By:

Date:

2-25-10

Analyzed By:

Date:

2-25-10

Microscope Make, Model & #:

Turn-around Time

Immed. 24 Hr. 48 Hr.

Comments:

Verbal to Josh. SM 2-25-10 2:01 pm

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ Scheuermann

Date: 2/26/10

Job Ticket #: 33662

Building / Location: B. Forman

Work Area: 4th Floor

Shift ☒ A ☐ B ☐ C

Project Description

ESDL

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambria

Andy

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

39

Map Completed

Rotometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☒

Class II ☒

Large ☒

Small ☐

Minor ☐

Job Type

Sq/ft

Ln/ft

Project with multiple removals ☒

Type of Material

1st Check 0600

2nd Check 0700

3rd Check 0630

4th Check

5th Check

Time of air sampling pump check

Notes

C&I pumps at 4 LPM and Set at 0600, all running normal.
25°F with heavy snowfall and gusty winds.


Check pumps at 0700 all running normal.

Collected samples at 0630 and delivered to Lab.

Heavy snow fall and gusty winds at samples 06 07 08 09 + 010
may effect the results.

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job # 2944-10

Job Ticket # 33662
09/1083
No job ticket received. SM 2-26-10

ESDL
Client B. Forman
Building/Location Cambria
Contractor 39

4th Floor

Work Area

Andy

Contractor Contact

Mark Smith

Client Contact

Client Contact Phone

Scheermann

202-0157

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Env. ☐

Backgrounds

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	I1	I2	I3	I4	I5	O6	O7	O8	O9	O10	B1	B2
Pre-Calibrated Flow Rate	4											
Post-Calibrated Flow Rate	4											
Average Flow Rate	4											
Start Time Military Time	0600	0601	0602	0603	0604	0606	0607	0608	0609	0610		
End Time Military Time	0830	0831	0832	0833	0834	0836	0837	0838	0839	0840		
Duration (Minutes)	150											
Sample Volume (Liters)	600											

Laboratory analysis Performed by: Paradigm Environmental Services, Inc.

ELAP ID # 10958

Lab Sample #	20											
	635	6310	637	638	639	640	641	642	643	644	645	646
Fibers/100 Fields:	1	1	4	2	2.5	2.5	1	2	1	2	0	0
Fibers/cc:	1.01	1.01	1.01	1.01	1.01	1.01	1.01	1.01	1.01	1.01	N/A	N/A

Samples Relinquished By:	SM	Date:	2/26/10
Received in Lab By:	SM	Date:	2-26-10
Analyzed By:	SM	Date:	2-26-10
Microscope Make, Model & #:	22113	Turn-around Time	Immed. 24 Hr. 48 Hr.

Comments:

Verbal to Josh. SM 2-26-10 9:03 am

Envoy Environmental Consultants Inc.

Empire State Development

Project Monitor Visual Inspection Report



As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: B. Forman

4th Floor

Job Ticket # 36805

Project Description

Work Area

ESDC

Mark Smith

PROJECT # 09/1083

Client/Owner (Print Name)

Client/Owner Representative (print name)

Cambria

JRS

MAXX DEPAVOT

09-13704

Abatement Contractor:

Supervisor (print name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

Andrew Choi

99-04295

Supervisors Visual Inspection Completed?

Supervisor Completing Visual Inspection (print name)

NYSDOL Asbestos Handling Certificate Number

Date

Josh Scheremman

10-00221

2/25/10

Project Monitor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Date

Site Emergency Phone: 911

Job Type: Class I ☒ Class II ☐

PI, Mastic on wall, Ducting Tape, F/I, F/I M

Job Size: Large ☒ Small ☐

Material

Sq Ln Ft

Project Monitor Visual Inspection Checklist

Project with Multiple Removals ☒

Section A	Section B	Section C
Inspectors Checklist	Visual Inspection	Procedures/ Paperwork
Equipment	Personal Decontamination Unit	Paperwork & Procedures
Inspection	Waste Decontamination Unit	Paperwork & Procedures
Areas to Inspect	Regulated Abatement Work Area	Not Required
1. Flashlight <input checked="" type="checkbox"/> Not Required	22. Clean & Free of Debris & Dust <input checked="" type="checkbox"/> Required to Pass	42. Written Scope of Work (attached) <input checked="" type="checkbox"/> Required to Pass
2. Knife or pointed object <input checked="" type="checkbox"/> Not Required	23. No Visible Pools of Liquid <input checked="" type="checkbox"/> Required to Pass	43. Verbal Scope of Work (see below) <input checked="" type="checkbox"/> Required to Pass
3. Respirator <input checked="" type="checkbox"/> Not Required	24. No condensation <input checked="" type="checkbox"/> Required to Pass	44. Supervisor Present <input checked="" type="checkbox"/> Required to Pass
4. Hard Hat <input checked="" type="checkbox"/> Not Required	25. All Isolation Barriers intact <input checked="" type="checkbox"/> Required to Pass	45. Wait period observed <input checked="" type="checkbox"/> Required to Pass
5. Safety Glasses <input checked="" type="checkbox"/> Not Required	26. Clean & Free of Debris & Dust <input checked="" type="checkbox"/> Required to Pass	46. Sign into work area <input checked="" type="checkbox"/> Not Required
6. Tyvek Suit <input checked="" type="checkbox"/> Not Required	27. No Visible Pools of Liquid <input checked="" type="checkbox"/> Required to Pass	47. Sign out of work area <input checked="" type="checkbox"/> Not Required
7. Gloves <input checked="" type="checkbox"/> Not Required	28. No condensation <input checked="" type="checkbox"/> Required to Pass	48. Entry into Supervisors Log <input checked="" type="checkbox"/> Not Required
8. Enter all Spaces <input checked="" type="checkbox"/> Not Required	29. All Isolation Barriers intact <input checked="" type="checkbox"/> Required to Pass	49. Detail Findings <input checked="" type="checkbox"/> Not Required
9. Inspect at Close Range <input checked="" type="checkbox"/> Not Required	30. No Visible Pools of Liquid <input checked="" type="checkbox"/> Required to Pass	50. Enter Full Name <input checked="" type="checkbox"/> Not Required
10. Permanent Fixtures <input checked="" type="checkbox"/> Not Required	31. No condensation <input checked="" type="checkbox"/> Required to Pass	51. Enter AH Cert. Number <input checked="" type="checkbox"/> Not Required
11. Light Fixtures <input checked="" type="checkbox"/> Not Required	32. All Criticals intact <input checked="" type="checkbox"/> Required to Pass	52. Worker Present <input checked="" type="checkbox"/> Not Required
12. Ductwork <input checked="" type="checkbox"/> Not Required	33. All Isolation Barriers Intact <input checked="" type="checkbox"/> Required to Pass	
13. Elevated Horizontal Surfaces <input checked="" type="checkbox"/> Not Required	34. No Unremoved Materials <input checked="" type="checkbox"/> Required to Pass	
14. Pipes <input checked="" type="checkbox"/> Not Required	35. No Visible Debris <input checked="" type="checkbox"/> Required to Pass	
15. Ceiling Grids/Sprinkler Heads <input checked="" type="checkbox"/> Not Required	36. No Visible Dust <input checked="" type="checkbox"/> Required to Pass	
16. Conduits <input checked="" type="checkbox"/> Not Required	37. Examine Contractor Equipment <input checked="" type="checkbox"/> Required to Pass	
17. Houseman Channels <input checked="" type="checkbox"/> Not Required	38. Negative Air in Operation <input checked="" type="checkbox"/> Required to Pass	
18. Floor and Wall Penetrations <input checked="" type="checkbox"/> Not Required	39. No Debris or Water under Plastic <input checked="" type="checkbox"/> Required to Pass	
19. Creases & Folds in Criticals <input checked="" type="checkbox"/> Not Required	40. Completeness of Abatement** <input checked="" type="checkbox"/> Required to Pass	
20. Walls & Corners <input checked="" type="checkbox"/> Not Required	41. Completeness of Clean-up** <input checked="" type="checkbox"/> Required to Pass	
21. Floors <input checked="" type="checkbox"/> Not Required		

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes

Briefly list all deficiencies and target compliance dates

1. Found a few areas where there was still Mastic on the wall. Workers
2. went around and removed during visual.
3. Floor clean of debris.
- 4.

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area to remain also state this).

Supervisors Signature

Max DePavot

Date

2-25-10

Project Monitor Signature

Josh Scheremman

Date

2/25/10

PASS ☒

Area Cleared to proceed with Clearance Airs

FAIL ☐

Area needs Reclean and Reinspection

This report represents the condition of the above mentioned site at the time and date the observations were made.

Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8).

Inspection was performed in accordance with 12NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.

Copy delivered to:

On Date:

By:

FVI form

White - Envoy / Paradigm

Yellow - LiRo

Pink - Contractor



Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 01-25-10

Contract #

Liro Job #:

HOURS: 0700-1730

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite in break room to gather equipment and prep samples.
0730	All samples running normal. Heavy rainfall and above average temperatures for this time of year. Crew in containment prepping the 4 th floor and breaking down 5 and 6.
0745	Walked the 4 th floor with Tony, Marcus, Rob, and Willin. Discussed work area prep. It was decided that the whole ceiling on the large side of the 4 th floor would be taken in containment for lack of knowledge of what was above the ceiling. Poly wall where non ACM fireproofing had been started to be removed needed to be pushed back a bit and double layered.
0750	Workers were cleaning the floor while others laid poly behind them. Due to heavy rainfall the roof and ceilings throughout the building were leaking considerably. There was a drain pipe on the 4 th that was removed causing a steady flow of water to enter the area. Scott of Cambria said he would address the situation immediately.
0815	Jim is now being replaced onsite by Eric. Brought him up to speed on a few things and made sure we were on the same page with work going on in the building.
0845	To the office to begin paper work.
1015	Back to the building with Ted to walk the containment and get an idea of material amounts to be removed and to establish the general layout of the area. Eric joined us later and we specified any request with him.
1145	Out of the area to check the sign in sheet. 28 workers were onsite today with 16 in containment. 10 workers were on the 3 rd floor doing C & D removal. There was 1 worker each in front of the decon unit and in the bag out elevator.
1200	To office for lunch. Crew break for lunch.
1300	Back to the building to check progress. 5 workers carried out C & D removal down on the 1 st floor. Prep continued on the 4 th floor. Upon inspection it was found that some areas did not extend up the wall high enough. Workers fixed immediately. The floor was almost finished. Walls were being polyed where the tile was to come up.
1430	Out of the area to speak about dust management with Scott and any equipment he might want to have inside to remedy this.
1515	Into the area to check progress. Bag out completely polyed. Negative airs were close to being fully installed. Double layer wall where non ACM fireproofing completed as well. Poly walls where floor tile was to be removed was finished. Poly floor nearly installed.
1530	Demo crew offsite. Containment crew to stay until 1630.

<i>1615</i>	Spoke with Tony about the progress in the area. He said that the negative airs were running and that in the morning they would only need about an hour or two to complete the area.
<i>1630</i>	All crew out of the decon unit and offsite.
<i>1635</i>	To the office to finish paper work.
<i>1730</i>	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 01-26-10

Contract #

Liro Job #:

HOURS: 0700-2300

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to gather equipment and prep samples.
0715	All samples set and running normal.
0730	Into containment to check on progress. Curtains being hung with double layered poly to critical off where the non ACM fire proofing is located. A vent on the wall where the bag out is located is being polyed. The bottoms of 2 walls near the negative air unit are needed to be redone correctly, workers went to fix immediately. Prep wrapping up, should be abating by 9am.
0800	Out of containment to check the sign in sheet for a worker count. 28 crew members onsite today with 18 in containment. 1 worker each are at the decon unit and bag out elevator. 4 workers are doing soft demo on 3. 4 workers are on the 1 st floor building boxes.
0830	Called into containment by Tony for a consult. A worker cut into the floor where the FT/M is located and cut through the sub floor to the concrete deck with a demo saw. It was stopped even before I was notified and removed from the area. The exposed hole revealed that the mastic was not stuck to the wooden sub floor just to the planking and tile so it was determined that only the planking needed to be removed.
0930	Installed the manometer hose and went to Cambria to borrow a manometer. Readout was -.02. Returned the equipment and informed Rob of the reading.
1000	4 workers on the 1 st floor continued to build boxes and started removing boxes from the elevator. The soft demo on the 3 rd also continued.
1045	An advisor from CJ Hearne named Pete called my attention to their liabilities and wanted clarification on removal techniques. Ted came over to clarify any questions or concerns he had and explained a few challenges of Code Rule 56.
1100	25 boxes have come down from containment. Demo work and C & D removal continued on 3 causing a lot of dust in the air.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the office for paper work and lunch.
1300	Back to B. Foreman and into containment. 2 of 11 bays of ceiling material had been dropped. Since this work was occurring over the neg. air machine a few holes were punched in the tubes. Had workers patch the holes they could find and continued working. 5-6 workers were loading boxes as the ceiling was being dropped. 7 workers were also beginning to demo the supports above the ceiling. 3 workers were sealing and wiping boxes while 2 others brought them to the bag out.

1430	Out of containment to check pumps, all running normal. Spoke with Marcus about progress.
1500	Had a meeting with Bruce, Eric, Marcus, Rob and Jim about work progress and order of work in the area.
1530	Crew offsite. All samples collected and paper work completed.
1550	Over to Seneca buildings to cover the B shift. Met with Ted on the 5 th floor.
1600	All samples set and running normal.
1630	Met with Jim of Marcor and the night supervisor John. 5 workers are onsite tonight to remove boxes from containment.
1645	Went over to the office to begin paper work.
2000	Checked pumps, all running normal. 3 workers on the 1 st floor removing boxes from the elevator. 2 workers are in containment.
2230	74 boxes removed tonight. Workers exiting decon unit. Collected all samples and went to the Marcor office to finish paper work.
2300	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Ted Tronnes

DATE: 01-27-10

Contract #

Liro Job #:

HOURS: 0730-1600

TASK: P.M.

TIME	ACTIVITY Service Tunnel, B Foreman – 4 th floor
0730	On site. Calibrated pumps for dust samples.
0750	Down to Service Tunnel to set up samples.
0810	Over to office to start paperwork.
0900	Over to B. Foreman to check on containment with Josh.
1015	In 4 th floor containment.
1040	Talked to Tom F. about work in B. Foreman.
1140	Over to Tower to check on work.
1200	Lunch
1230	At office for paperwork.
1300	Worked on quantities with Mike.
1530	Down to tunnel to break down dust samples.
1600	Finished paperwork and off site.



Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 01-28-10

Contract #

Liro Job #:

HOURS: 0700-1545

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and equipment.
0715	All samples placed and running normal.
0730	Walked the floors to check progress. Soft demo continuing on the 3 rd floor. 1 st floor workers were unloading the bag out elevator and building boxes.
0800	Checked the sign in sheet. 23 workers onsite. 13 in containment, 1 at the decon, 1 at the bag out, 3 on the 3 rd , and 4 on the 1 st .
0810	Into containment with Eric and Sidney to check progress. 8-9 workers on ladders or scaffolding removing the ceiling and light fixtures. The rest of the workers were filling boxes, sealing them and moving them to the bag out. A few spots of poly needed attention, Rob had 2 workers follow me to repair anything I saw. Poly tubes for the airs were fixed. Checked to make sure the boxes were being wiped properly. Bill from Cambria entered the area briefly and informed us he liked the way progress was moving along. I discovered a cork material stuck to the decking above the ceiling near fire piping. Had Rob look for mastic on it at his convenience.
0930	Out of containment and informed Bruce of progress.
0945	Check pumps, all running normal.
1000	Shower pumps down and water was leaking into the decon unit. The worker outside went to work on it.
1030	Met with Jason to show him the work area at Seneca.
1045	Met with Bill and Darryl about CJ Hearne's Pete who approached me earlier about scope of work issues with the ceiling. It was agreed that with the way containment was built dictated the way the area was to be worked.
1100	Back to B. Forman to discover workers dealing with a broken box on the 1 st floor. Water was leaking through to the basement. Informed Marcus immediately and workers began to address the situation with vacuums. The box was resealed properly and placed in the holding area.
1115	Workers fixing pumps in decon unit caused a power outage in the unit.
1130	Spill on 1 st floor clean entirely.

<i>1145</i>	Workers exiting decon unit.
<i>1200</i>	Crew break for lunch. To office for lunch and paper work.
<i>1315</i>	Back to B. Forman. Went to 3 rd floor with Eric to get an idea of what containment will look like and to get an idea of the material to be removed.
<i>1415</i>	Marcus and Tony came to the 3 rd floor to join the conversation and what kind of manpower would be needed.
<i>1515</i>	Workers exiting decon unit. Collected samples.
<i>1530</i>	Crew offsite. Finished paper work in the break room.
<i>1545</i>	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 01-29-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0730	All samples set and running normal.
0830	Check sign in sheet. 23 onsite with 19 in containment, 2 on the 1 st floor, 1 each at decon and bag out. No soft demo today. 1 st floor workers building boxes and unloading elevator.
0945	Set up dust samples for Ted.
1000	Informed Marcus that the 4 th floor electrical room needed repolying. Went to address immediately.
1030	Took a manometer reading, it was too low. Stopped removal until reading was back up.
1100	Checked pumps, all running normal. Manometer still low.
1200	Crew break for lunch. To the office for lunch.
1300	Onsite to break room. Crew in containment still repairing poly.
1330	-.032 back to removal.
1400	Into containment to check progress. Down to the last bay to be removed, this would be done Monday. Floor being cleared of debris and boxes removed from area.
1500	Informed Ted of progress and addressed concerns.
1515	Crew leaving containment. Collected samples and finished paper work.
1530	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-1-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0715	All samples placed and running normal. Workers entering decon unit.
0730	Water lines to the 4 th floor frozen. Workers are repairing poly.
0815	Spoke with Marcus about what they can do while hoses are down and what equipment can be used in the area.
0900	Checked sign in sheet. 18 workers onsite today. 13 are in containment, 1 each at the decon unit and bag out. 3 are on the 1 st floor unloading the elevator.
1100	Check pumps all running normal. Hoses back in operation, work in area begins on the ceiling.
1115	Check the manometer. -.021
1145	workers
1200	Crew breaks for lunch. To the office for lunch and paper work.
1315	Spoke with Marcus about progress. Last section of ceiling material brought down. Discovered tar paper behind a wall near the electrical room. Polyed off the hole made near it during demo to be addressed later. Marcus hopes to be removing the floor in the side room by tomorrow.
1330	Bobcat removing boxes from the holding area causing dust near the decon unit.
1400	Walked containment with Ted to check progress and take samples of fire block and take a look at the tar paper discovered. Workers cleaning up the last bay of material.
1500	Out of containment to get a box count. 43 boxes removed today.
1515	Workers exiting decon unit. Collected samples and finished paperwork.
1530	Offsite.



Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-2-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment. Spoke with Marcus about work plans for the day. He said that they were going to start on the floor tile and mastic later today.
0715	All samples set and running normal.
0730	Checked the sign in sheet for worker count. 14 workers in containment today with 1 outside the decon unit and 2 in the bag out elevator. There are 3 workers on the 3 rd floor and 1 on the 2 nd doing soft demo and C & D removal.
0830	Checked the progress of the workers on the 1 st and 3 rd floors. Demoing ventilation shafts on the 3 rd floor. 1 st floor worker is helping unload the elevator and working with the bobcat removing the Gaylord boxes.
0900	Checked pumps, all running normal.
0915	Into containment to check progress. 3 workers were still removing light fixtures on the main floor so work on the floors in the side room stopped. Floor poly in some areas in front of the bag out needed repair and there was some excess water that needed to be picked up before it froze. I noticed a pipe leading to the 5 th floor that needed to be covered up, a worker went to the floor to fix it immediately. There was a cinder block wall near the negative air traps that needed to be covered and Tony said he would get on it asap. 2 workers were cleaning the boxes before they were loaded into the elevator. The remaining workers were demoing ceiling and loading boxes. Bag out flaps needed to be repaired.
1030	Spoke with Sidney and Marcus about the concerns I had in containment. They went to work on them right away.
1045	Took a manometer read. -.015 work stopped to repair and check critical. Marcus and Sidney entered the area.
1100	Check the pumps, all were running normal.
1145	Workers were exiting the decon unit to break for lunch.
1200	Crew break for lunch. To the office for paper work and lunch.
1300	Crew back into containment to continue repairing and checking critical and poly. Manometer still reading low.
1330	Spoke with Marcus about the progress. He informed me that they would be taking the rest of the day to work on getting a better manometer reading.

<i>1515</i>	Workers leaving containment for the day. Collected all samples and finished paper work in the break room. 19 boxes were removed today.
<i>1530</i>	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-3-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep and gather equipment and samples.
0715	All samples were set and running normal.
0725	Checked the manometer. Read was still too low, prep continued.
0800	Checked the 5 th floor for any holes in the floor. Rob came up to the 5 th floor with spray foam to seal multiple holes in the floor along the wall.
0830	Manometer is still not reading an acceptable number. Spoke with Ted about the situation. Rob and Willin suggested adding 2 more negative air machines to the area because they felt they were at the limit for the number they had after dropping the ceiling. Ted okayed this. Poly tubes were starting to be run through to a door outside the area.
0900	Manometer read is -.025. Removal began.
0915	Checked the sign in sheet for worker count. 17 workers onsite today. 12 workers were in containment with 1 each at the decon unit and bag out elevator. 3 workers are on the 3 rd doing soft demo.
1000	Spoke with Marcus about progress. Floor poly was fully repaired and they were beginning to remove the friable pipe insulation. Should be cleaned and boxed by lunch.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the office for paper work and lunch.
1315	Into containment to check progress. There were still a few light fixtures and ceiling material to be removed. Pipe insulation and all friable is down and being boxed up. Duct work started and should be down and boxed by the end of the day. Reinforced poly was laid in front of the bag out elevator. Quantified work done today for Ted. 2 workers finished dropping the light fixtures.
1415	Out of containment and informed Bruce of the progress. Went with Bruce to Cambria's office. Met with Ted, Bill, Sidney, Marcus and Rob to discuss the progress in containment. All walked the 3 rd floor to get an idea of how containment should be constructed.
1515	Workers exiting decon unit for the day. Collected all samples and finished paper work. 36 boxes removed today.
1530	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-4-10

Contract #

Liro Job #:

HOURS: 0700-1730

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0715	All samples set and running normal.
0745	Spoke with Rob about work plans for the day and had him check a few issues before work in the area started.
0815	Spoke with Marcus and Ted about a few plans on the 3 rd floor.
0830	Checked the sign in sheet. 20 workers onsite today. 13 workers are in containment with 1 each at the decon unit and bag out elevator. 4 workers were on the 3 rd floor doing soft demo. 1 worker was on the 1 st floor helping unload.
0900	Checked pumps, all running normal.
1015	Marcus and Sidney entered containment with the 4 workers from the 3 rd floor.
1100	Checked pumps, all running normal.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the office for lunch and paper work.
1330	Back to the building to check progress. Spoke with Rob and he informed me that they would be having 2 workers stay until 1730 to remove boxes from containment. All workers that are onsite are now in containment removing and cleaning the area.
1445	Checked the manometer with Ted. Read out was low and Rob was informed to bring up the reading before end of operations today.
1515	Workers exiting decon unit. Check the pumps all, were running normal. Check the manometer. Now read -.021. 2 workers had begun to remove boxes from containment.
1530	Crew minus 2 offsite.
1650	Workers stopped removal of boxes to wipe down boxes already sitting on the 1 st floor because of a dust build up from the bobcat removal. 24 boxes removed today. Collected samples and finished paper work.
1730	Offsite.



Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-5-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0715	Checked manometer. Readout was low and I informed Marcus. Removal stopped to check area.
0845	Checked the sign in sheet to get a worker count for the day. 20 workers onsite today. 13 in containment with 1 each at the decon unit and bag out elevator. 3 workers were on the 1 st building boxes and unloading the elevator. 2 workers were doing C & D removal in various areas.
0915	Into containment to check progress. The floor was nearly completely pulled up where the FT/M was, however it still needed to be loaded into boxes. 2 workers working in this area. 2 workers were going around fixing poly in various areas. 9 workers were either cleaning or removing mastic or ceiling material. Found multiple breeches in a few spots in the work area that needed to be fixed. Workers began to go around and do this.
1015	Informed Marcus, Sidney and Rob about the state of containment and stopped removal to seal up containment.
1100	Checked the pumps, all running normal.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the office for paper work.
1300	To the Seneca building to meet with Byron for coverage of the 2 nd floor tomorrow.
1345	Back to the office for lunch.
1415	Back to B. Foreman. Received a call from the lab. There were overloaded samples on 2/3/10 at 06, 07, and 09.
1445	Checked on progress of work in containment with Marcus. Still checking critical in the area. 1 st floor workers still building boxes and helping the bobcat remove them from the area.
1515	Workers began exiting the decon unit for the day. Collected all samples and finished paper work.
1530	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-8-10

Contract #

Liro Job #:

HOURS: 0700-1300

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0715	All samples set and running normal. Workers entering decon unit.
0730	Boxes delivered Friday being built and brought into containment.
0815	Set up dust samples in the tunnel.
0915	Went into containment to check on progress. Mastic on the walls still needed to be removed. Workers were filling the boxes with the debris from the floor removal. Critical still being sealed. 2 workers removing drywall by the bag out.
1015	Out of containment to speak with Bill from Cambria. I informed him about what containment looked like and gave my opinion of when the area would be ready for a FVI.
1030	Spoke with Bruce, Sidney, Marcus and Rob about work plans for the rest of the day. It was decided that the area would be brought to compliance and work on cleaning for a FVI would stop till a later date.
1115	Checked the sign in sheet for a worker count. 16 workers onsite today. 12 workers are in containment with 1 in the bag out elevator. 3 workers were on the 1 st building boxes.
1145	Workers exiting the decon unit for lunch.
1200	Crew break for lunch. To the office for paper work and lunch.
1330	Back to B. Foreman to check progress. The floor material was still being loaded into boxes and removed from the area. The poly was being fixed in front of the bag out.
1345	Checked pumps, all running normal.
1430	Checked the progress on the 1 st floor. Boxes still being unloaded and removed by the bobcat simultaneously.
1515	Workers exiting decon unit for the day. Collected all samples and finished paper work. 70 boxes removed today.
1530	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-9-10


Contract #

Liro Job #:

HOURS: 0700-1230

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0715	All samples set and running normal.
0730	I was informed that the crew would only be working until noon today.
0815	Checked the sign in sheet for the worker count. 14 workers onsite today. 11 workers in containment with 1 each at the decon unit and bag out. 2 workers on the 1 st floor removing boxes from the elevator.
0930	Into containment to check progress. Workers were filling boxes with flooring debris and sweeping debris off the floor. Tools were being cleaned and removed from the area in blue bins. The floor poly was being replaced or cleaned in most of the area. Tony had started to final clean near the negative air machines but I informed him that that was not part of the work plan today and that the task today was to get the area in compliance. Bag out flaps needed attention.
1045	Out of containment to the office to pick up paper work.
1100	Back to B. Foreman to get an update from Marcus. He said they should be done cleaning the 4 th floor by noon.
1115	Started paper work in the break room.
1145	Into containment to check on progress. Floor was very clean and free of debris. Bag out flaps repaired. The last of the boxes being wiped down and removed from the area.
1200	Crew exiting through the decon unit. Collected all samples.
1220	Finished paper work.
1230	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 2-22-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0730	All samples set and running normal. Spoke with Cambria supervisor Andy in the office about work plans for the day. With a remote decon unit built in the basement they are going to build tents on the 5 th floor where PI was discovered after the ceiling was removed. Some workers will also be on the 4 th floor repairing and cleaning poly to finish the area. The 6 th floor is also being demoed.
0815	Went to the 5 th floor to get a measurement of how much PI was to be removed. 306 total linear feet. 2 small tents being built.
0915	To the office to start paper work and update Ted.
1000	Checked the sign in sheet. 13 workers onsite. 2 workers are on the 5 th , 5 are on the 4 th and the 6 th floor has 6 workers demoing.
1030	Checked progress of the tents on the 5 th floor. ¾ of the way complete on the first tent. Heavy dust is coming from the 6 th floor demo.
1100	Set up a charging station in the basement.
1130	Spoke with Andy about future plans and general concerns about the building.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the office for lunch.
1315	To the 5 th and 6 th floor to take picture of the area.
1345	Returned the camera to the office.
1415	Checked progress on the 4 th floor. Workers are still cleaning and fixing the area.
1445	Pump check, all running normal.
1515	Crew exiting decon unit for the day. Began to collect samples and finish paper work.
1530	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 02-23-10

Contract #

Liro Job #:

HOURS: 0700-1530

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to gather equipment and prep samples.
0730	All samples set and running normal for the 4 th floor.
0815	To the office to start paper work.
0930	Into containment to check progress on the 4 th floor. Still demoing parts of the ceiling and preparing for the final clean. Found some mastic on a window sill and frame that needed to be removed. 4 th bay from the windows still needed to have the black iron wiped down. Floor needed to be re polyed after the encapsulant is applied. There is still demo debris on the floor that needed to be picked up. All 4 workers are on scaffolding removing the ceiling.
1045	Out of containment to update Andy on the progress.
1100	Checked pumps, all running normal.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the break room for lunch.
1330	Checked the sign in sheet. 11 onsite. 5 on the 4 th floor, 4 on the 5 th , 1 decon 1 bag out.
1345	Checked pumps, all running normal.
1415	Checked progress on the 5 th floor tents. Informed that they would be abating tomorrow.
1445	Checked with Andy on the progress of the 4 th floor. Still working on the areas of mastic I found on the earlier walk through.
1515	Workers exiting the decon unit for the day. Collected samples and finished paper work.
1630	Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 2-24-10

Contract #

Liro Job #:


HOURS: 0700-1900

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite to prep samples and gather equipment.
0730	All samples set and running normal.
0800	To the office for paper work.
0900	Pump check, all running normal.
0915	Checked the progress on the 5 th floor tents. Abating would start soon. 6 th floor demo finished and cleaned. A 3 rd minor tent was built around a new pipe in the corner recently found.
1000	To the 3 rd floor with Ted and Andy to walk the floor and get an idea of what the containment would look like.
1100	Pump check, all running normal.
1145	Workers exiting decon unit for lunch.
1200	Crew break for lunch. To the office for lunch.
1300	To the 3 rd floor to get quantities and measurements.
1400	Pump check, all running normal.
1415	Into containment to check progress. Workers are cleaning and wiping down the poly floor, tubes and bag out. Workers were beginning to apply encapsulant to the ceiling. Found some fiber glass insulation in part of a bay. A worker removed it immediately. All mastic was removed that I found before. The side room where the floor was removed was in need of a wipe down. 4 workers were laying a new floor down. Area should be ready for a FVI tomorrow. Decon stair well needed to be wiped down. Workers are staying late to make the area ready by tomorrow.
1530	Out of containment to update Bill on progress.
1730	Checked on work progress. Encapsulant still being applied.
1830	Workers exiting decon unit for the day. Collected samples and finished paper work.

1900

Offsite.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Josh Scheuermann

DATE: 2-25-10

Contract #

Liro Job #:

HOURS: 0700-1830

TASK: PM

TIME	ACTIVITY- B. Forman
0700	Onsite and in containment to start the FVI for the 4 th floor.
0715	Into containment, there were a few areas where poly needed patching and a wipe down. There were also small areas of mastic that needed to be removed. Andy and Ted came into the area to see the problem areas and Andy had 3 workers in containment fixed the problems I found. After the poly was fixed and mastic removed the area passed.
0900	Out of containment to gather equipment and samples for IIC clearance airs.
0930	Aggressive airs running.
1015	Samples set and calibrated to 4LPM.
1030	IIC samples running.
1050	To the break room to start paper work.
1130	To the 5 th floor to do a FVI on 2 small and 1 minor tent. 2 small tents were very clean and passed. The minor had dust and debris at the base of a pipe. A worker went in and re wiped the entire area. Once cleaned the minor passed.
1230	Prepped samples for 5 th floor tents.
1300	Collected 4 th floor samples.
1315	Offsite to deliver 4 th floor samples.
1345	Onsite to the 5 th floor to set up samples for all tents.
1430	All 5 th floor samples set and running at 4 LPM.
1500	To the office to start paper work.
1600	Check pumps, all running normal.
1605	Paradigm called and informed me that the 4 th floor finals failed. 3 workers went into containment to re clean the area.

<i>1615</i>	Workers began to build tents on the 1 st floor for removal of light fixtures. 8 workers on scissor lifts.
<i>1645</i>	Checked the sign in sheet. 11 workers onsite on the 1 st floor.
<i>1730</i>	Collected all samples and finished paper work.
<i>1830</i>	Offsite.



NAME: Josh Scheuermann

DATE: 02-26-10

Contract #

Liro Job #:

HOURS: 0500-1230



TASK: PM

[illegible]



SENECA BUILDING

FOR ROOF AREA ABATEMENT
WORK SEE DRAWING FB-A8



KEY PLAN
N.T.S.

LEGEND:

PIPE CHASE

FOURTH FLOOR ASBESTOS ABATEMENT SCHEDULE		
ASBESTOS CONTAINING MATERIAL TO BE REMOVED AND DISPOSED		QUANTITY
2	FLOOR TILE/MASTIC	3,800 SF
3	CEILING SYSTEMS	5,500 SF
4	FIRE DOORS	6 EACH
6	MIRROR MASTIC	300 SF
7	PIPE INSULATION	380 LF
11	DUCT INSULATION	300 LF
23	TAR COATED DUCT	500 SF
26	LIGHTING FIXTURES	50 EACH
27	TAR ON PERIMETER WALLS	6,600 SF

1B - Sample locations
11/3/09 ms

GENERAL NOTES:

1. THE INFORMATION IN THESE DRAWINGS ARE FOR GUIDANCE PURPOSES ONLY. THEY MAY NOT REPRESENT ACTUAL AS-BUILT DIMENSIONS AND SIZES. NO ADDITIONAL PAYMENT WILL BE MADE TO THE CONTRACTOR IF THE INFORMATION PROVIDED IN THE PLAN VARIES WITH THE EXISTING CONDITIONS.
2. PIPE CHASES ARE SHOWN AT APPROXIMATE LOCATIONS. NOT ALL PIPE CHASES ARE SHOWN. THE CONTRACTOR SHALL PERFORM SELECTIVE DEMOLITION AS NECESSARY TO EXPOSE ALL PIPING OR OTHER ACM MATERIAL OR AS DIRECTED BY THE PROJECT MONITOR TO VERIFY THE PRESENCE/ABSENCE OF ACM. EXPLORATORY WORK AND SELECTIVE DEMOLITION COST SHALL BE INCLUDED IN THE CONTRACTORS BASE BID PRICE.
3. ALL REMAINING BUILDING FURNISHINGS, INTERNAL COMPONENTS DEBRIS, AND ALL ITEMS LEFT BY THE OWNER SHALL BE REMOVED AND DISPOSED OF BY THE CONTRACTOR. NOT ALL ITEMS ARE SHOWN.
4. THE CONTRACTOR SHALL PROVIDE A LICENSED ELECTRICIAN TO EVALUATE, DE-ENERGIZE AND REROUTE ELECTRICAL DISTRIBUTION LINES NECESSARY SO THAT ASBESTOS ABATEMENT AND DEMOLITION ACTIVITIES CAN OCCUR WITHOUT THE INTERRUPTION OF ELECTRICAL SERVICE TO OTHER PORTIONS OF THE SITE. ALL ELECTRICAL WORK SHALL BE INCLUDED IN THE CONTRACTORS LUMP SUM BID.
5. ALL TEMPORARY ELECTRICAL PANELS AND WIRING REQUIRED BY THE CONTRACTOR FOR HIS EQUIPMENT AND WORK AREA LIGHTING SHALL BE INCLUDED IN THE CONTRACTOR LUMP SUM BID.
6. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL INTERIOR WALLS AND PARTITIONS. ALL MATERIALS AND DEBRIS DEMOLISHED OR REMOVED BY THE CONTRACTOR SHALL BE DISPOSED OF AS ACM OR SHALL BE DECONTAMINATED AND DISPOSED OF AS C&D MATERIALS.
7. HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS ARE PRESENT THROUGHOUT THE ENTIRE FLOOR LEVEL. THE CONTRACTOR SHALL REFER TO THE HAZARDOUS MATERIALS SURVEY FOR DESCRIPTIONS AND QUANTITIES TO BE REMOVED AND DISPOSED OF. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS IN ACCORDANCE WITH THE SPECIFICATIONS.
8. THE CONTRACTOR SHALL NOTE THAT MULTIPLE CEILING LAYERS CONSISTING OF DROP CEILINGS AND FIXED PLASTER CEILINGS EXIST. THE CONTRACTOR SHALL PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT REQUIRED TO REMOVE AND DISPOSE OF ALL CEILING LAYERS AS REQUIRED TO PERFORM THE INTENDED WORK AT NO ADDITIONAL COST TO THE CONTRACT.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL INTERIOR DEMOLITION ACTIVITIES. THE CONTRACTOR SHALL PERFORM INTERIOR DEMOLITION ACTIVITIES ON ALL AREAS OF THE BUILDINGS INCLUDING AREAS WHERE ACM AND HAZARDOUS MATERIALS REMOVAL IS NOT REQUIRED. THE CONTRACTOR SHALL CONDUCT SITE INSPECTIONS TO VERIFY THE EXTENT AND COMPLEXITY OF THE INTERIOR DEMOLITION. THIS WORK SHALL INCLUDE BUT IS NOT LIMITED TO THE REMOVAL OF ALL INTERIOR SOFT MATERIALS, WOOD, DRYWALL, PLASTER, FLOOR COVERINGS, MULTIPLE CEILINGS, FIXED AND NON FIXED CABINETS, DISPLAY CASES AND REMAINING SITE DEBRIS THROUGHOUT THE PROJECT BUILDINGS. ALL RESULTING WASTES SHALL BE DISPOSED OF AT A FACILITY PERMITTED TO ACCEPT SUCH WASTE. THE REMOVAL HANDLING AND DISPOSAL OF THE MATERIAL WASTES SHALL COMPLY WITH ALL APPLICABLE REGULATIONS (NYSOL, NYSEC AND USEPA).

ASBESTOS ABATEMENT NOTES:

2. FLOOR TILE/MASTIC ABATEMENT AND REMOVAL SHALL INCLUDE THE ABATEMENT, REMOVAL AND DISPOSAL OF ALL FLOOR SURFACING MATERIALS INCLUDING CARPET, CARPET MASTIC, FLOOR TILE, FLOOR TILE MASTIC AND OTHER SURFACING MATERIALS. THE LOCATIONS SHOWN FOR FLOOR TILE/MASTIC ARE LOCATIONS WHERE FLOOR TILE IS KNOWN TO EXIST. RESIDUAL FLOOR TILE MASTIC IS PRESENT THROUGHOUT THE FLOOR AREA LOCATED UNDER CARPETING AND OTHER FLOOR SURFACING MATERIALS. OTHER LOCATIONS OF FLOOR TILE MAY EXIST. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL FLOOR SURFACING MATERIALS TO EXPOSE THE SUBSTRATE. THE QUANTITY FOR ABATEMENT INCLUDES THE ABATEMENT OF FLOOR TILE/MASTIC FROM THE ENTIRE FLOOR SURFACE INCLUDING ANY AND ALL SURFACING MATERIALS.
3. CEILING SYSTEM ABATEMENT AND REMOVAL SHALL INCLUDE ABATEMENT, REMOVAL AND DISPOSAL OR DECONTAMINATION OF ALL MATERIALS ABOVE THE DROP CEILING, PLASTER CEILING, INCLUDING THE CEILINGS. THE CONTRACTOR SHALL ASSUME THAT ALL MATERIALS HAVE BEEN CONTAMINATED WITH ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO ABATE, REMOVE AND DISPOSE OF OR DECONTAMINATE AND DISPOSE OF THE MATERIAL IN ACCORDANCE WITH SECTION 02080.
6. MIRRORS ARE INSTALLED THROUGHOUT THE FLOOR LEVEL ON WALLS, COLUMNS, ETC. NOT ALL MIRRORS ARE SHOWN. THE MIRROR MASTIC ASSOCIATED WITH THE MIRRORS IS ACM. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL MIRRORS AS ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO REMOVE AND DISPOSE OF THE MIRRORS AND THE MIRROR MASTIC IN ACCORDANCE WITH NYSOL ICR 56. ALL SUBSTRATES CONTAINING MIRROR MASTIC SHALL BE DECONTAMINATED TO THE SATISFACTION OF THE PROJECT MONITOR. SHOULD THE SUBSTRATE NOT BE CLEANABLE AS DETERMINED BY THE PROJECT MONITOR THEN THE CONTRACTOR SHALL REMOVE AND DISPOSE OF THE SUBSTRATE AS ACM AT NO ADDITIONAL COST TO THE CONTRACT.
7. PIPE INSULATION ABATEMENT SHALL INCLUDE THE ABATEMENT REMOVAL AND DISPOSAL OF ALL PIPE INSULATION AND FITTINGS INCLUDING FIBERGLASS INSULATION UNLESS OTHERWISE APPROVED BY THE PROJECT MONITOR. DUE TO PREVIOUS MAINTENANCE ACTIVITIES PIPING RUNS CONTAIN BOTH ACM AND NON-ACM SECTIONS OF INSULATING MATERIAL. IT IS THE INTENT OF THIS PROJECT TO REMOVE ALL PIPE INSULATING MATERIAL TO INSURE ALL ACM INSULATION IS PROPERLY REMOVED.
26. LIGHTING FIXTURES ARE INSTALLED RECESSED WITHIN FIXED PLASTER CEILINGS. THE LIGHTING FIXTURES CONTAIN AN ACM PAPER HEAT SHIELD. THE CONTRACTOR SHALL PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT REQUIRED TO REMOVE AND DISPOSE OF THE ACM HEAT SHIELD IN ACCORDANCE WITH NYSOL ICR 56 AND SPECIFICATION SECTION 02080.
27. AN ACM TAR WATERPROOFING/VAPOR BARRIER HAS BEEN APPLIED TO THE INTERIOR PERIMETER WALLS AND ON PIPE/HVAC CHASES THROUGHOUT THE FLOOR LEVEL. IN NUMEROUS INTERIOR AREAS PLASTER HAS BEEN APPLIED OVER ACM TAR WATERPROOFING/VAPOR BARRIER. THE TAR HAS BEEN COVERED BY HVAC DUCTS AND EQUIPMENT, DRYWALL, PLASTER WALLS AND OTHER SURFACE COVERINGS. THE CONTRACTOR SHALL PERFORM EXPLORATORY DEMOLITION WORK AT THE DIRECTION OF THE PROJECT MONITOR TO LOCATE ADDITIONAL AREAS OF TAR WATERPROOFING/VAPOR BARRIER. THE CONTRACTOR SHALL PERFORM ALL NECESSARY DEMOLITION REQUIRED TO REMOVE AND DISPOSE OF THE TAR AND ALL SURFACES IN CONTACT WITH THE TAR IN ACCORDANCE WITH NYSOL ICR 56 AND SPECIFICATION SECTION 02080. THE CONTRACTOR SHALL SUBMIT A DETAILED WORK PLAN SPECIFIC TO THIS WORK ITEM OUTLINING THE PROPOSED ABATEMENT APPROACH FOR APPROVAL OF THE CONSTRUCTION MANAGER.

Scale: 0 15 30
Ft.

WARNING

IT IS A VIOLATION OF SECTION 7209, SUBDIVISION 2, OF THE NEW YORK STATE EDUCATION LAW FOR ANY PERSON, OTHER THAN THOSE WHOSE SEAL APPEARS ON THIS DRAWING, TO ALTER IN ANY WAY AN ITEM ON THIS DRAWING. IF AN ITEM IS ALTERED, THE ALTERING ENGINEER SHALL AFFIX TO THE ITEM HIS SEAL AND THE NOTATION "ALTERED BY" FOLLOWED BY HIS SIGNATURE AND THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.

NO.	DATE	DESCRIPTION
1	1/30/09	BID DOCUMENTS
REVISIONS		



PROJ. ENG.:
M.J.W.
DESIGNED BY:
M.J.W.
CHECKED BY:
R.F.K.
DRAWN BY:
A.M.K.

CLIENT:

Empire State Development
400 Andrews Street, Suite 100
Rochester, New York 14604-1409

DATE:
JANUARY 2009

SCALE:
1" = 15'

JOB TITLE AND LOCATION:

B. FORMAN BUILDING
MIDTOWN PLAZA
ROCHESTER, NEW YORK



DRAWING TITLE:

4TH FLOOR
ASBESTOS ABATEMENT PLAN

LIRO JOB NO.:
08-21-104

SHEET
5 OF 8

FIGURE NO.
FB-A5



LEGEND:

[Symbol]	PIPE CHASE
[Symbol]	ASBESTOS CONTAINING MATERIAL TO BE REMOVED AND DISPOSED
[Symbol]	FLOOR TILE/MASTIC
[Symbol]	CEILING SYSTEMS
[Symbol]	FIRE DOORS
[Symbol]	MIRROR MASTIC
[Symbol]	PIPE INSULATION
[Symbol]	DUCT INSULATION
[Symbol]	TAR COATED DUCT
[Symbol]	LIGHTING FIXTURES
[Symbol]	TAR ON PERIMETER WALLS

FOURTH FLOOR ASBESTOS ABATEMENT SCHEDULE

ASBESTOS CONTAINING MATERIAL TO BE REMOVED AND DISPOSED	QUANTITY
FLOOR TILE/MASTIC	3,800 SF
CEILING SYSTEMS	5,500 SF
FIRE DOORS	6 EACH
MIRROR MASTIC	300 SF
PIPE INSULATION	380 LF
DUCT INSULATION	300 LF
TAR COATED DUCT	500 SF
LIGHTING FIXTURES	50 EACH
TAR ON PERIMETER WALLS	6,600 SF

- GENERAL NOTES:**
1. THE INFORMATION IN THESE DRAWINGS ARE FOR GUIDANCE PURPOSES ONLY. THEY MAY NOT REPRESENT ACTUAL AS-BUILT DIMENSIONS AND SIZES. NO ADDITIONAL PAYMENT WILL BE MADE TO THE CONTRACTOR IF THE INFORMATION PROVIDED IN THE PLAN VARIES WITH THE EXISTING CONDITIONS.
 2. PIPE CHASES ARE SHOWN AT APPROXIMATE LOCATIONS. NOT ALL PIPE CHASES ARE SHOWN. THE CONTRACTOR SHALL PERFORM SELECTIVE DEMOLITION AS NECESSARY TO EXPOSE ALL PIPING OR OTHER ACM MATERIAL OR AS DIRECTED BY THE PROJECT MONITOR TO VERIFY THE PRESENCE/ABSENCE OF ACM. EXPLORATORY WORK AND SELECTIVE DEMOLITION COST SHALL BE INCLUDED IN THE CONTRACTORS BASE BID PRICE.
 3. ALL REMAINING BUILDING FURNISHINGS, INTERNAL COMPONENTS DEBRIS, AND ALL ITEMS LEFT BY THE OWNER SHALL BE REMOVED AND DISPOSED OF BY THE CONTRACTOR. NOT ALL ITEMS ARE SHOWN.
 4. THE CONTRACTOR SHALL PROVIDE A LICENSED ELECTRICIAN TO EVALUATE, DE-ENERGIZE AND REROUTE ELECTRICAL DISTRIBUTION LINES NECESSARY SO THAT ASBESTOS ABATEMENT AND DEMOLITION ACTIVITIES CAN OCCUR WITHOUT THE INTERRUPTION OF ELECTRICAL SERVICE TO OTHER PORTIONS OF THE SITE. ALL ELECTRICAL WORK SHALL BE INCLUDED IN THE CONTRACTORS LUMP SUM BID.
 5. ALL TEMPORARY ELECTRICAL PANELS AND WIRING REQUIRED BY THE CONTRACTOR FOR HIS EQUIPMENT AND WORK AREA LIGHTING SHALL BE INCLUDED IN THE CONTRACTOR LUMP SUM BID.
 6. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL INTERIOR WALLS AND PARTITIONS. ALL MATERIALS AND DEBRIS DEMOLISHED OR REMOVED BY THE CONTRACTOR SHALL BE DISPOSED OF AS ACM OR SHALL BE DECONTAMINATED AND DISPOSED OF AS C&D MATERIALS.
 7. HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS ARE PRESENT THROUGHOUT THE ENTIRE FLOOR LEVEL. THE CONTRACTOR SHALL REFER TO THE HAZARDOUS MATERIALS SURVEY FOR DESCRIPTIONS AND QUANTITIES TO BE REMOVED AND DISPOSED OF. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS IN ACCORDANCE WITH THE SPECIFICATIONS.
 8. THE CONTRACTOR SHALL NOTE THAT MULTIPLE CEILING LAYERS CONSISTING OF DROP CEILINGS AND FIXED PLASTER CEILINGS EXIST. THE CONTRACTOR SHALL PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT REQUIRED TO REMOVE AND DISPOSE OF ALL CEILING LAYERS AS REQUIRED TO PERFORM THE INTENDED WORK AT NO ADDITIONAL COST TO THE CONTRACT.
 9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL INTERIOR DEMOLITION ACTIVITIES. THE CONTRACTOR SHALL PERFORM INTERIOR DEMOLITION ACTIVITIES ON ALL AREAS OF THE BUILDINGS INCLUDING AREAS WHERE ACM AND HAZARDOUS MATERIALS REMOVAL IS NOT REQUIRED. THE CONTRACTOR SHALL CONDUCT SITE INSPECTIONS TO VERIFY THE EXTENT AND COMPLEXITY OF THE INTERIOR DEMOLITION. THIS WORK SHALL INCLUDE BUT IS NOT LIMITED TO THE REMOVAL OF ALL INTERIOR SOFT MATERIALS, WOOD, DRYWALL, PLASTER, FLOOR COVERINGS, MULTIPLE CEILINGS, FIXED AND NON FIXED CABINETS, DISPLAY CASES AND REMAINING SITE DEBRIS THROUGHOUT THE PROJECT BUILDINGS. ALL RESULTING WASTES SHALL BE DISPOSED OF AT A FACILITY PERMITTED TO ACCEPT SUCH WASTE. THE REMOVAL HANDLING AND DISPOSAL OF THE MATERIAL WASTES SHALL COMPLY WITH ALL APPLICABLE REGULATIONS (NYSOL, NYSDEC AND USEPA).

- ASBESTOS ABATEMENT NOTES:**
- (2) FLOOR TILE/MASTIC ABATEMENT AND REMOVAL SHALL INCLUDE THE ABATEMENT, REMOVAL AND DISPOSAL OF ALL FLOOR SURFACING MATERIALS INCLUDING CARPET, CARPET MASTIC, FLOOR TILE, FLOOR TILE MASTIC AND OTHER SURFACING MATERIALS. THE LOCATIONS SHOWN FOR FLOOR TILE/MASTIC ARE LOCATIONS WHERE FLOOR TILE IS KNOWN TO EXIST. RESIDUAL FLOOR TILE MASTIC IS PRESENT THROUGHOUT THE FLOOR AREA LOCATED UNDER CARPETING AND OTHER FLOOR SURFACING MATERIALS. OTHER LOCATIONS OF FLOOR TILE MAY EXIST. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL FLOOR SURFACING MATERIALS TO EXPOSE THE SUBSTRATE. THE QUANTITY FOR ABATEMENT INCLUDES THE ABATEMENT OF FLOOR TILE/MASTIC FROM THE ENTIRE FLOOR SURFACE INCLUDING ANY AND ALL SURFACING MATERIALS.
 - (3) CEILING SYSTEM ABATEMENT AND REMOVAL SHALL INCLUDE ABATEMENT, REMOVAL AND DISPOSAL OR DECONTAMINATION OF ALL MATERIALS ABOVE THE DROP CEILING, PLASTER CEILING, INCLUDING THE CEILINGS. THE CONTRACTOR SHALL ASSUME THAT ALL MATERIALS HAVE BEEN CONTAMINATED WITH ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO ABATE, REMOVE AND DISPOSE OF OR DECONTAMINATE AND DISPOSAL OF THE MATERIAL IN ACCORDANCE WITH SECTION 02080.
 - (6) MIRRORS ARE INSTALLED THROUGHOUT THE FLOOR LEVEL ON WALLS, COLUMNS, ETC. NOT ALL MIRRORS ARE SHOWN. THE MIRROR MASTIC ASSOCIATED WITH THE MIRRORS IS ACM. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL MIRRORS AS ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO REMOVE AND DISPOSE OF THE MIRRORS AND THE MIRROR MASTIC IN ACCORDANCE WITH NYSOL ICR 56. ALL SUBSTRATES CONTAINING MIRROR MASTIC SHALL BE DECONTAMINATED TO THE SATISFACTION OF THE PROJECT MONITOR. SHOULD THE SUBSTRATE NOT BE CLEANABLE AS DETERMINED BY THE PROJECT MONITOR THEN THE CONTRACTOR SHALL REMOVE AND DISPOSE OF THE SUBSTRATE AS ACM AT NO ADDITIONAL COST TO THE CONTRACT.
 - (7) PIPE INSULATION ABATEMENT SHALL INCLUDE THE ABATEMENT REMOVAL AND DISPOSAL OF ALL PIPE INSULATION AND FITTINGS INCLUDING FIBERGLASS INSULATION UNLESS OTHERWISE APPROVED BY THE PROJECT MONITOR. DUE TO PREVIOUS MAINTENANCE ACTIVITIES PIPING RUNS CONTAIN BOTH ACM AND NON-ACM SECTIONS OF INSULATING MATERIAL. IT IS THE INTENT OF THIS PROJECT TO REMOVE ALL PIPE INSULATING MATERIAL TO INSURE ALL ACM INSULATION IS PROPERLY REMOVED.
 - (26) LIGHTING FIXTURES ARE INSTALLED RECESSED WITHIN FIXED PLASTER CEILINGS. THE LIGHTING FIXTURES CONTAIN AN ACM PAPER HEAT SHIELD. THE CONTRACTOR SHALL PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT REQUIRED TO REMOVE AND DISPOSE OF THE ACM HEAT SHIELD IN ACCORDANCE WITH NYSOL ICR 56 AND SPECIFICATION SECTION 02080.
 - (27) AN ACM TAR WATERPROOFING/VAPOR BARRIER HAS BEEN APPLIED TO THE INTERIOR PERIMETER WALLS AND ON PIPE/HVAC CHASES THROUGHOUT THE FLOOR LEVEL. IN NUMEROUS INTERIOR AREAS PLASTER HAS BEEN APPLIED OVER ACM TAR WATERPROOFING/VAPOR BARRIER. THE TAR HAS BEEN COVERED BY HVAC DUCTS AND EQUIPMENT, DRYWALL, PLASTER WALLS AND OTHER SURFACE COVERINGS. THE CONTRACTOR SHALL PERFORM EXPLORATORY DEMOLITION WORK AT THE DIRECTION OF THE PROJECT MONITOR TO LOCATE ADDITIONAL AREAS OF TAR WATERPROOFING/VAPOR BARRIER. THE CONTRACTOR SHALL PERFORM ALL NECESSARY DEMOLITION REQUIRED TO REMOVE AND DISPOSE OF THE TAR AND ALL SURFACES IN CONTACT WITH THE TAR IN ACCORDANCE WITH NYSOL ICR 56 AND SPECIFICATION SECTION 02080. THE CONTRACTOR SHALL SUBMIT A DETAILED WORK PLAN SPECIFIC TO THIS WORK ITEM OUTLINING THE PROPOSED ABATEMENT APPROACH FOR APPROVAL OF THE CONSTRUCTION MANAGER.

Scale: 0 15 30 Ft.

WARNING
IT IS A VIOLATION OF SECTION 7209, SUBDIVISION 2, OF THE NEW YORK STATE EDUCATION LAW FOR ANY PERSON, OTHER THAN THOSE WHOSE SEAL APPEARS ON THIS DRAWING, TO ALTER IN ANY WAY AN ITEM ON THIS DRAWING. IF AN ITEM IS ALTERED, THE ALTERING ENGINEER SHALL AFFIX TO THE ITEM HIS SEAL AND THE NOTATION "ALTERED BY" FOLLOWED BY HIS SIGNATURE AND THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.

NO.	DATE	DESCRIPTION
1	1/30/09	BID DOCUMENTS
REVISIONS		

PROJ. ENG.: M.J.W.
DESIGNED BY: M.J.W.
CHECKED BY: R.F.K.
DRAWN BY: A.M.K.
DATE: JANUARY 2009
SCALE: 1" = 15'

CLIENT: Empire State Development
400 Andrews Street, Suite 100
Rochester, New York 14604-1409

JOB TITLE AND LOCATION: B. FORMAN BUILDING
MIDTOWN PLAZA
ROCHESTER, NEW YORK


URO JOB NO.: 08-21-104
SHEET 5 OF 8
FIGURE NO. FB-A5

DRAWING TITLE: 4TH FLOOR
ASBESTOS ABATEMENT PLAN

2/25/10
11C
Clearance

SENECA BUILDING

FOR ROOF AREA ABATEMENT
WORK SEE DRAWING FB-A8




GENERAL NOTES:

1. THE INFORMATION IN THESE DRAWINGS ARE FOR GUIDANCE PURPOSES ONLY. THEY MAY NOT REPRESENT ACTUAL AS-BUILT DIMENSIONS AND SIZES. NO ADDITIONAL PAYMENT WILL BE MADE TO THE CONTRACTOR IF THE INFORMATION PROVIDED IN THE PLAN VARIES WITH THE EXISTING CONDITIONS.
2. PIPE CHASES ARE SHOWN AT APPROXIMATE LOCATIONS. NOT ALL PIPE CHASES ARE SHOWN. THE CONTRACTOR SHALL PERFORM SELECTIVE DEMOLITION AS NECESSARY TO EXPOSE ALL PIPING OR OTHER ACM MATERIAL OR AS DIRECTED BY THE PROJECT MONITOR TO VERIFY THE PRESENCE/ABSENCE OF ACM. EXPLORATORY WORK AND SELECTIVE DEMOLITION COST SHALL BE INCLUDED IN THE CONTRACTORS BASE BID PRICE.
3. ALL REMAINING BUILDING FURNISHINGS, INTERNAL COMPONENTS DEBRIS, AND ALL ITEMS LEFT BY THE OWNER SHALL BE REMOVED AND DISPOSED OF BY THE CONTRACTOR. NOT ALL ITEMS ARE SHOWN.
4. THE CONTRACTOR SHALL PROVIDE A LICENSED ELECTRICIAN TO EVALUATE, DE-ENERGIZE AND REROUTE ELECTRICAL DISTRIBUTION LINES NECESSARY SO THAT ASBESTOS ABATEMENT AND DEMOLITION ACTIVITIES CAN OCCUR WITHOUT THE INTERRUPTION OF ELECTRICAL SERVICE TO OTHER PORTIONS OF THE SITE. ALL ELECTRICAL WORK SHALL BE INCLUDED IN THE CONTRACTORS LUMP SUM BID.
5. ALL TEMPORARY ELECTRICAL PANELS AND WIRING REQUIRED BY THE CONTRACTOR FOR HIS EQUIPMENT AND WORK AREA LIGHTING SHALL BE INCLUDED IN THE CONTRACTOR LUMP SUM BID.
6. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL INTERIOR WALLS AND PARTITIONS. ALL MATERIALS AND DEBRIS DEMOLISHED OR REMOVED BY THE CONTRACTOR SHALL BE DISPOSED OF AS ACM OR SHALL BE DECONTAMINATED AND DISPOSED OF AS C&D MATERIALS.
7. HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS ARE PRESENT THROUGHOUT THE ENTIRE FLOOR LEVEL. THE CONTRACTOR SHALL REFER TO THE HAZARDOUS MATERIALS SURVEY FOR DESCRIPTIONS AND QUANTITIES TO BE REMOVED AND DISPOSED OF. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL HOUSEHOLD, UNIVERSAL AND HAZARDOUS MATERIALS IN ACCORDANCE WITH THE SPECIFICATIONS.
8. THE CONTRACTOR SHALL NOTE THAT MULTIPLE CEILING LAYERS CONSISTING OF DROP CEILINGS AND FIXED PLASTER CEILINGS EXIST. THE CONTRACTOR SHALL PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT REQUIRED TO REMOVE AND DISPOSE OF ALL CEILING LAYERS AS REQUIRED TO PERFORM THE INTENDED WORK AT NO ADDITIONAL COST TO THE CONTRACT.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL INTERIOR DEMOLITION ACTIVITIES. THE CONTRACTOR SHALL PERFORM INTERIOR DEMOLITION ACTIVITIES ON ALL AREAS OF THE BUILDINGS INCLUDING AREAS WHERE ACM AND HAZARDOUS MATERIALS REMOVAL IS NOT REQUIRED. THE CONTRACTOR SHALL CONDUCT SITE INSPECTIONS TO VERIFY THE EXTENT AND COMPLEXITY OF THE INTERIOR DEMOLITION. THIS WORK SHALL INCLUDE BUT IS NOT LIMITED TO THE REMOVAL OF ALL INTERIOR SOFT MATERIALS, WOOD, DRYWALL, PLASTER, FLOOR COVERINGS, MULTIPLE CEILINGS, FIXED AND NON FIXED CABINETS, DISPLAY CASES AND REMAINING SITE DEBRIS THROUGHOUT THE PROJECT BUILDINGS. ALL RESULTING WASTES SHALL BE DISPOSED OF AT A FACILITY PERMITTED TO ACCEPT SUCH WASTE. THE REMOVAL HANDLING AND DISPOSAL OF THE MATERIAL WASTES SHALL COMPLY WITH ALL APPLICABLE REGULATIONS (NYSOL, NYSDEC AND USEPA).

ASBESTOS ABATEMENT NOTES:

- (2) FLOOR TILE/MASTIC ABATEMENT AND REMOVAL SHALL INCLUDE THE ABATEMENT, REMOVAL AND DISPOSAL OF ALL FLOOR SURFACING MATERIALS INCLUDING CARPET, CARPET MASTIC, FLOOR TILE, FLOOR TILE MASTIC AND OTHER SURFACING MATERIALS. THE LOCATIONS SHOWN FOR FLOOR TILE/MASTIC ARE LOCATIONS WHERE FLOOR TILE IS KNOWN TO EXIST. RESIDUAL FLOOR TILE MASTIC IS PRESENT THROUGHOUT THE FLOOR AREA LOCATED UNDER CARPETING AND OTHER FLOOR SURFACING MATERIALS. OTHER LOCATIONS OF FLOOR TILE MAY EXIST. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL FLOOR SURFACING MATERIALS TO EXPOSE THE SUBSTRATE. THE QUANTITY FOR ABATEMENT INCLUDES THE ABATEMENT OF FLOOR TILE/MASTIC FROM THE ENTIRE FLOOR SURFACE INCLUDING ANY AND ALL SURFACING MATERIALS.
- (3) CEILING SYSTEM ABATEMENT AND REMOVAL SHALL INCLUDE ABATEMENT, REMOVAL AND DISPOSAL OR DECONTAMINATION OF ALL MATERIALS ABOVE THE DROP CEILING, PLASTER CEILING, INCLUDING THE CEILINGS. THE CONTRACTOR SHALL ASSUME THAT ALL MATERIALS HAVE BEEN CONTAMINATED WITH ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO ABATE, REMOVE AND DISPOSE OF OR DECONTAMINATE AND DISPOSE OF THE MATERIAL IN ACCORDANCE WITH SECTION 02080.
- (6) MIRRORS ARE INSTALLED THROUGHOUT THE FLOOR LEVEL ON WALLS, COLUMNS, ETC. NOT ALL MIRRORS ARE SHOWN. THE MIRROR MASTIC ASSOCIATED WITH THE MIRRORS IS ACM. THE CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL MIRRORS AS ACM. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT AND MATERIALS REQUIRED TO REMOVE AND DISPOSE OF THE MIRRORS AND THE MIRROR MASTIC IN ACCORDANCE WITH NYSOL ICR 56. ALL SUBSTRATES CONTAINING MIRROR MASTIC SHALL BE DECONTAMINATED TO THE SATISFACTION OF THE PROJECT MONITOR. SHOULD THE SUBSTRATE NOT BE CLEANABLE AS DETERMINED BY THE PROJECT MONITOR THEN THE CONTRACTOR SHALL REMOVE AND DISPOSE OF THE SUBSTRATE AS ACM AT NO ADDITIONAL COST TO THE CONTRACT.
- (7) PIPE INSULATION ABATEMENT SHALL INCLUDE THE ABATEMENT REMOVAL AND DISPOSAL OF ALL PIPE INSULATION AND FITTINGS INCLUDING FIBERGLASS INSULATION UNLESS OTHERWISE APPROVED BY THE PROJECT MONITOR. DUE TO PREVIOUS MAINTENANCE ACTIVITIES PIPING RUNS CONTAIN BOTH ACM AND NON-ACM SECTIONS OF INSULATING MATERIAL. IT IS THE INTENT OF THIS PROJECT TO REMOVE ALL PIPE INSULATING MATERIAL TO INSURE ALL ACM INSULATION IS PROPERLY REMOVED.
- (26) LIGHTING FIXTURES ARE INSTALLED RECESSED WITHIN FIXED PLASTER CEILINGS. THE LIGHTING FIXTURES CONTAIN AN ACM PAPER HEAT SHIELD. THE CONTRACTOR SHALL PROVIDE ALL LABOR, MATERIALS AND EQUIPMENT REQUIRED TO REMOVE AND DISPOSE OF THE ACM HEAT SHIELD IN ACCORDANCE WITH NYSOL ICR 56 AND SPECIFICATION SECTION 02080.
- (27) AN ACM TAR WATERPROOFING/VAPOR BARRIER HAS BEEN APPLIED TO THE INTERIOR PERIMETER WALLS AND ON PIPE/HVAC CHASES THROUGHOUT THE FLOOR LEVEL. IN NUMEROUS INTERIOR AREAS PLASTER HAS BEEN APPLIED OVER ACM TAR WATERPROOFING/VAPOR BARRIER. THE TAR HAS BEEN COVERED BY HVAC DUCTS AND EQUIPMENT, DRYWALL, PLASTER WALLS AND OTHER SURFACE COVERINGS. THE CONTRACTOR SHALL PERFORM EXPLORATORY DEMOLITION WORK AT THE DIRECTION OF THE PROJECT MONITOR TO LOCATE ADDITIONAL AREAS OF TAR WATERPROOFING/VAPOR BARRIER. THE CONTRACTOR SHALL PERFORM ALL NECESSARY DEMOLITION REQUIRED TO REMOVE AND DISPOSE OF THE TAR AND ALL SURFACES IN CONTACT WITH THE TAR IN ACCORDANCE WITH NYSOL ICR 56 AND SPECIFICATION SECTION 02080. THE CONTRACTOR SHALL SUBMIT A DETAILED WORK PLAN SPECIFIC TO THIS WORK ITEM OUTLINING THE PROPOSED ABATEMENT APPROACH FOR APPROVAL OF THE CONSTRUCTION MANAGER.



LEGEND:

- PIPE CHASE
- (2) FLOOR TILE/MASTIC
- (3) CEILING SYSTEMS
- (4) FIRE DOORS
- (6) MIRROR MASTIC
- (7) PIPE INSULATION
- (11) DUCT INSULATION
- (23) TAR COATED DUCT
- (26) LIGHTING FIXTURES
- (27) TAR ON PERIMETER WALLS

FOURTH FLOOR ASBESTOS ABATEMENT SCHEDULE

ASBESTOS CONTAINING MATERIAL TO BE REMOVED AND DISPOSED	QUANTITY
(2) FLOOR TILE/MASTIC	3,800 SF
(3) CEILING SYSTEMS	5,500 SF
(4) FIRE DOORS	6 EACH
(6) MIRROR MASTIC	300 SF
(7) PIPE INSULATION	380 LF
(11) DUCT INSULATION	300 LF
(23) TAR COATED DUCT	500 SF
(26) LIGHTING FIXTURES	50 EACH
(27) TAR ON PERIMETER WALLS	6,600 SF

Scale: 0 15 30 Ft.

WARNING

IT IS A VIOLATION OF SECTION 7209, SUBDIVISION 2, OF THE NEW YORK STATE EDUCATION LAW FOR ANY PERSON, OTHER THAN THOSE WHOSE SEAL APPEARS ON THIS DRAWING, TO ALTER IN ANY WAY AN ITEM ON THIS DRAWING. IF AN ITEM IS ALTERED, THE ALTERING ENGINEER SHALL AFFIX TO THE ITEM HIS SEAL AND THE NOTATION "ALTERED BY" FOLLOWED BY HIS SIGNATURE AND THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.

NO.	DATE	DESCRIPTION
1	1/30/09	BID DOCUMENTS
REVISIONS		



PROJ. ENG.:
M.J.W.
DESIGNED BY:
M.J.W.
CHECKED BY:
R.F.K.
DRAWN BY:
A.M.K.

CLIENT:

DATE:
JANUARY 2009

Empire State Development
400 Andrews Street, Suite 100
Rochester, New York 14604-1409

JOB TITLE AND LOCATION:

DRAWING TITLE:

B. FORMAN BUILDING
MIDTOWN PLAZA
ROCHESTER, NEW YORK

4TH FLOOR
ASBESTOS ABATEMENT PLAN

LIRO JOB NO.:
08-21-104
SHEET
5 OF 8
FIGURE NO.
FB-A5

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒ Mark Seiber
Air Technician: ☒ Date: 5/14/10 Job Ticket #: 39770

Building / Location: Midtown B-Forman Bldg
Work Area: 4th Floor Stairwell
Shift: (A) B C

Project Description: Empire State Development Corp.
Client / Owner (Print Name): Cambria
Client / Owner Representative (Print Name): Greg
Client Contact (Print Name): Mark Smith

Abatement Contractor (Print Name):
Abatement Supervisor (Print Name):
NYSDOL Asbestos Handling Certificate Number:

Yes ☒ No ☐
Map Completed: Rotometer Number: 56
Date of Last Calibration: 3/4/10

Phase IB ☐ Phase IIA ☐ Phase IIB ☐ Phase IIC ☐ Phase IIC ☒
Project Phase: Backgrounds Work Preparation samples Asbestos Handling Samples Final Cleaning Samples Clearance Air Samples
Class I ☐ Class II ☒ Large ☐ Small ☐ Minor ☒

Job Type: Mastic
Type of Material: Sq/ft 2.5 Ln/ft
Project with multiple removals ☐

1st Check 5:40 AM 2nd Check 6:55 AM 3rd Check 8:10 AM 4th Check 5th Check

Time of air sampling pump check
Notes

11c Final air samples set up
Pumps checked at times above
Samples taken to Paradigm labs

Mark Seiber

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

☐ 179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311
☐ 1815 Love Road, Grand Island, NY 14072 Office (716) 775-5777 Fax (716) 775-5778

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #
656010
Job Ticket #
39770
Project #
09/1083

Empire State Development Corporation

Client

Rochester, NY / 4th Floor Stairwell
B. Ferman

Building/Location

Work Area

Client Contact

Client Contact Phone

Air Technician

Air Technician Phone

Contractor

Contractor Contact

Fax Results To:

Fax #

Rotometer #

Cassette Lot #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Env. ☐

Background

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	1-1	0-2		B-1	B-2								
Pre-Calibrated Flow Rate	4	4											
Post-Calibrated Flow Rate	4	4											
Average Flow Rate	4	4											
Start Time Military Time	5:40	5:41											
End Time Military Time	8:10	8:11											
Duration (Minutes)	150	150											
Sample Volume (Liters)	6000	6000		0	0								

Laboratory analysis Performed by: Paradigm Environmental Services, Inc. ☐ Buf ELAP ID # 11955 ☒ Roch ELAP ID # 10958

Lab Sample #	44												
	464	465		466	467								
Fibers/100 Fields:	3	2.5		0	0								
Fibers/cc:	<0.01	<0.01											

Sampled by:	Mark Seebert	Date:	5/14/10
Relinquished by:	M.S.	Date:	5/14/10
Received in Lab By:		Date:	5.14.10
Analyzed By:		Date:	5.14.10
Microscope Make, Model & #:	235757	Turn-around Time	Immed. 24 Hr. 48 Hr.

Comments:

Please call Mark

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

Envoy Environmental Consultants Inc.

Empire State Development

Project Monitor Visual Inspection Report



As per 12NYCRR Part 56 amended January 11, 2006

Building & Location: B-Forman Bldg. / 4th Floor Stairwell Ticket # 39769

Project Description: ESDC Work Area: Mark Smith PROJECT # 09/1083

Client/Owner (Print Name): Cambria Client/Owner Representative (print name): Mark DePaute NYSDOL Asbestos Handling Certificate Number: 09-13704

Abatement Contractor: Yes ☒ No ☐ Supervisor (print name): Mark DePaute NYSDOL Asbestos Handling Certificate Number: 09-13704

Supervisors Visual inspection Completed? Yes ☒ Supervisor Completing Visual Inspection (print name): Mark Seeber NYSDOL Asbestos Handling Certificate Number: 92-02379 Date: 5/13/10

Project Monitor (Print Name): Mark Seeber NYSDOL Asbestos Handling Certificate Number: 92-02379 Date: 5/13/10

Site Emergency Phone: _____

Job Type: Class I ☐ Class II ☐ Mastic (Pipe) 2.5

Job Size: Large ☐ Small ☐ Minor ☒ Sq Ln Ft

Project Monitor Visual Inspection Checklist Project with Multiple Removals ☐

Section A	<input type="checkbox"/>	Needs Action	N/A	Section B	<input type="checkbox"/>	Needs Action	N/A	Section C	<input type="checkbox"/>	Needs Action	N/A
Inspectors Checklist	SAT	Action	N/A	Visual Inspection	SAT	Action	N/A	Procedures/ Paperwork	SAT	Action	N/A
Equipment		Not Required		Personal Decontamination Unit		Required to Pass		Paperwork & Procedures		Required to Pass	
1. Flashlight	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	22. Clean & Free of Debris & Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	42. Written Scope of Work (attached)	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2. Knife or pointed object	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	23. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	43. Verbal Scope of Work (see below)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Respirator	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	24. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	44. Supervisor Present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4. Hard Hat	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	25. All Isolation Barriers intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	45. Wait period observed	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5. Safety Glasses	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Waste Decontamination Unit		Required to Pass		Paperwork & Procedures		Not Required	
6. Tyvek Suit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	26. Clean & Free of Debris & Dust	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	45. Area Asbestos Survey	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7. Gloves	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	27. No Visible Pools of Liquid	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	46. Sign into work area	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inspection		Not Required		28. No condensation	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	47. Sign out of work area	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8. Enter all Spaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	29. All Isolation Barriers intact	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	48. Entry into Supervisors Log	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9. Inspect at Close Range	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Regulated Abatement Work Area		Required to Pass		49. Detail Findings	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Areas to Inspect		Not Required		30. No Visible Pools of Liquid	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	50. Enter Full Name	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10. Permanent Fixtures	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	31. No condensation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	51. Enter AH Cert. Number	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11. Light Fixtures	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	32. All Criticals intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	52. Worker Present	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12. Ductwork	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	33. All Isolation Barriers Intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13. Elevated Horizontal Surfaces	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	34. No Unremoved Materials	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
14. Pipes	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	35. No Visible Debris	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15. Ceiling Grids/Sprinkler Heads	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	36. No Visible Dust	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16. Conduits	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	37. Examine Contractor Equipment	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17. Houseman Channels	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	38. Negative Air in Operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18. Floor and Wall Penetrations	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	39. No Debris or Water under Plastic	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19. Creases & Folds in Criticals	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	40. Completeness of Abatement**	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20. Walls & Corners	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	41. Completeness of Clean-up**	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21. Floors	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes	Briefly list all deficiencies and target compliance dates
1.	
2.	
3.	
4.	

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area to remain also state this).

#42 - Verbal Scope of Work given by Mark of Cambria

Removal of Cork and Mastic Material From

PIPE in Stairwell as per Code Rule 56.

Supervisors Signature: Mark DePaute Date: 5-13-10

Project Monitor Signature: Mark Seeber Date: 5/13/10

PASS ☒ Area Cleared to proceed with Clearance Airs FAIL ☐ Area needs Reclean and Reinspection

This report represents the condition of the above mentioned site at the time and date the observations were made.
 Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8).
 Inspection was performed in accordance with 12NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.

Copy delivered to: _____ On Date: _____ By: _____

FVI form

White - Envoy / Paradigm Yellow - LiRo Pink - Contractor



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Mark Seeber

DATE: 5/13/10

Contract # 39769

LiRo Job #:

HOURS: 0530 to 1730

TASK: PM and 3 small bkg airs

TIME

ACTIVITY – B Forman 1st floor

0530

Envoy on site and set up 3 small background air samples.

0700

I met with March of Cambria for today's job scope. Cambria will start work on 3 small projects and 2 minor projects.

I took Mark and Greg to the areas that needed minor removals. They will remove both of these today. PM

After background samples were run they started to prep for the PI project

Cambria will tent and glovebag the pipe insulation work

1230

Lunch

1500

Work is completed on PI containment.

They started to prep for Duct Mastic on 1st floor.

1700

Prep work completed for mastic work. Cambria will start removal tomorrow morning.



LiRo Engineers, Inc.

Midtown Plaza Complex Asbestos Abatement Daily Summary Report

NAME: Mark Seeber

DATE: 5/14/10

Contract # 39770

LiRo Job #:

HOURS: 0530 to 1530

TASK: PM and 2 minor finals

TIME

ACTIVITY – B Forman – 1st floor and fire doors

0530

Envoy on site and set up IIC final air samples for the 2 minor projects.

0700

I met with Mark of Cambria for today's job scope. Cambria will be working on the two mastic containments. I will final all 3 work areas tomorrow morning.

0800

IIC final airs broken down.

0815

I set up IIB air samples for 2nd floor, 1st floor and basement. Cambria is removing Fire Doors throughout building. Ted is covering 6th, 5th, 4th and 3rd floors.

1330

All three tents completed (smalls)

I will be doing the inspection tomorrow morning along with final airs. I will walk through B-Forman on Monday to make sure all fire doors area removed. If so I will completed project monitor inspection on all floors that doors were removed.

ENVOY

environmental consultants, inc.

Air Sampling Log Book

09/1083

As per 12NYCRR amended January 11, 2006

Project Monitor: ☒

Air Technician: ☒

Date: 5/20/10

Job Ticket #: 40198

40221 ms

Building / Location: Midtown
B-Forman Bldg

Work Area:

4th Floor

Shift

(A)

B

C

Project Description

Empire State Development Corp.

Mark Smith

Client / Owner (Print Name)

Client / Owner Representative (Print Name)

Client Contact (Print Name)

Cambridge

Greg

Abatement Contractor (Print Name)

Abatement Supervisor (Print Name)

NYSDOL Asbestos Handling Certificate Number

Yes ☒ No ☐

56

3/4/10

Map Completed

Rolometer Number

Date of Last Calibration

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Project Phase

Backgrounds

Work Preparation samples

Asbestos Handling Samples

Final Cleaning Samples

Clearance Air Samples

Class I ☐

Class II ☒

Large ☐

Small ☐

Minor ☒

Job Type

Pipe Insulation

Sq/ft

Ln/ft

Project with multiple removals ☐

Type of Material

AM

AM

AM

1st Check

5:50

2nd Check

6:50

3rd Check

8:20

4th Check

5th Check

Time of air sampling pump check

Notes

Envoy on site and met with Mark of Cambridge for today's job scope.

We completed a FVI - Passed

11k Final air samples were set up.


Pumps checked at times above

Samples taken to Paradigm Labs

Mark Seider

Air Technician Signature

The Air Monitoring Log Book is a multi-page document which must be viewed in its entirety.



PARADIGM

ENVIRONMENTAL SERVICES, INC.

179 Lake Avenue, Rochester, NY 14608 Office (585) 647-2530 Fax (585) 647-3311
1815 Love Road, Grand Island, NY 14072 Office (716) 775-5777 Fax (716) 775-5778

Asbestos Air Monitoring Chain of Custody

Meets NYCRR 56 amended January 11, 2006

Lab Job #

6749-10

Job Ticket #

40221

Project #

09/1083

Empire State Development Corporation

Client

Rochester, NY

B-Forman Bldg. / 4th Floor

Building/Location

Cambria

Work Area

Mark D

Contractor

56

Contractor Contact

T8208808179

Rotometer #

Cassette Lot #

Client Contact

Client Contact Phone

Air Technician

Air Technician Phone

Fax Results To:

Fax #

Materials to be Removed

Project

Phase

Phase IB ☐

Phase IIA ☐

Phase IIB ☐

Phase IIC ☐

Phase IIC ☒

Env. ☐

Background

Work Area Preparation

Asbestos Handling

Final Cleaning

Clearance Airs

Field Data and Sampling Provided By: Envoy Environmental Consultants, Inc.

Field Sample #	1-1	0-2		B-1	B-2							
Pre-Calibrated Flow Rate	4	4										
Post-Calibrated Flow Rate	4	4										
Average Flow Rate	4	4										
Start Time Military Time	5:50	5:51										
End Time Military Time	8:20	8:21										
Duration (Minutes)	150	150										
Sample Volume (Liters)	600	600										

Laboratory analysis Performed by: Paradigm Environmental Services, Inc. ☐ Buf ELAP ID # 11955 ☐ Roch ELAP ID # 10958

Lab Sample #	45	762	763	764	765							
Fibers/100 Fields:	2	0		0	0							
Fibers/cc:	60.01	60.01		0	0							

Sampled by:	Mark Seeder	Date:	5/20/10
Relinquished by:	M.S.	Date:	5/20/10
Received in Lab By:	JS	Date:	5/20/10
Analyzed By:	JS	Date:	5/20/10
Microscope Make, Model & #:	221113	Turn-around Time	Immed. 24 Hr. 48 Hr.

Comments: Please call Mark called MS@ 10:13am by JS 5/20

White - Lab Original

Yellow - Lab Copy

Pink - Project Folder

Goldenrod - Technician

Envoy Environmental Consultants Inc.

Empire State Development

Project Monitor Visual Inspection Report



As per 12 NYCRR Part 56 amended January 11, 2006

Building & Location: B-Forman Bldg./4th Floor P.I. Job Ticket # 40198

Project Description: ESDC Work Area: Mark Smith PROJECT # 09/1083

Client/Owner (Print Name): Cambria Client/Owner Representative (print name): MARK DePaute NYSDOL Asbestos Handling Certificate Number: 09-13704

Abatement Contractor: Yes ☒ No ☐ Supervisor (print name): Mark DePaute NYSDOL Asbestos Handling Certificate Number: 09-13704

Supervisors Visual Inspection Completed? Mark Seiber Supervisor Completing Visual Inspection (print name): 92-02379 NYSDOL Asbestos Handling Certificate Number: 5/20/10 Date: 5/20/10

Project Monitor (Print Name): Mark Seiber NYSDOL Asbestos Handling Certificate Number: 5/20/10 Date: 5/20/10

Site Emergency Phone: _____

Job Type: Class I ☐ Class II ☒ Pipe Insulation

Job Size: Large ☐ Small ☐ Material: Minor ☒ Sq 2 Ln 0 Ft 0

Project Monitor Visual Inspection Checklist

Project with Multiple Removals ☐

Section A				Section B				Section C			
Inspectors Checklist				Visual Inspection				Procedures/ Paperwork			
Equipment				Personal Decontamination Unit				Paperwork & Procedures			
1. Flashlight <input checked="" type="checkbox"/>				22. Clean & Free of Debris & Dust <input checked="" type="checkbox"/>				42. Written Scope of Work (attached) <input checked="" type="checkbox"/>			
2. Knife or pointed object <input checked="" type="checkbox"/>				23. No Visible Pools of Liquid <input checked="" type="checkbox"/>				43. Verbal Scope of Work (see below) <input checked="" type="checkbox"/>			
3. Respirator <input checked="" type="checkbox"/>				24. No condensation <input checked="" type="checkbox"/>				44. Supervisor Present <input checked="" type="checkbox"/>			
4. Hard Hat <input checked="" type="checkbox"/>				25. All Isolation Barriers intact <input checked="" type="checkbox"/>				45. Wait period observed <input checked="" type="checkbox"/>			
5. Safety Glasses <input checked="" type="checkbox"/>				Waste Decontamination Unit				Paperwork & Procedures			
6. Tyvek Suit <input checked="" type="checkbox"/>				26. Clean & Free of Debris & Dust <input checked="" type="checkbox"/>				45. Area Asbestos Survey <input checked="" type="checkbox"/>			
7. Gloves <input checked="" type="checkbox"/>				27. No Visible Pools of Liquid <input checked="" type="checkbox"/>				46. Sign into work area <input checked="" type="checkbox"/>			
Inspection				28. No condensation <input checked="" type="checkbox"/>				47. Sign out of work area <input checked="" type="checkbox"/>			
8. Enter all Spaces <input checked="" type="checkbox"/>				29. All Isolation Barriers intact <input checked="" type="checkbox"/>				48. Entry into Supervisors Log <input checked="" type="checkbox"/>			
9. Inspect at Close Range <input checked="" type="checkbox"/>				Regulated Abatement Work Area				49. Detail Findings <input checked="" type="checkbox"/>			
Areas to Inspect				30. No Visible Pools of Liquid <input checked="" type="checkbox"/>				50. Enter Full Name <input checked="" type="checkbox"/>			
10. Permanent Fixtures <input checked="" type="checkbox"/>				31. No condensation <input checked="" type="checkbox"/>				51. Enter AH Cert. Number <input checked="" type="checkbox"/>			
11. Light Fixtures <input checked="" type="checkbox"/>				32. All Criticals intact <input checked="" type="checkbox"/>				52. Worker Present <input checked="" type="checkbox"/>			
12. Ductwork <input checked="" type="checkbox"/>				33. All Isolation Barriers Intact <input checked="" type="checkbox"/>							
13. Elevated Horizontal Surfaces <input checked="" type="checkbox"/>				34. No Unremoved Materials <input checked="" type="checkbox"/>							
14. Pipes <input checked="" type="checkbox"/>				35. No Visible Debris <input checked="" type="checkbox"/>							
15. Ceiling Grids/Sprinkler Heads <input checked="" type="checkbox"/>				36. No Visible Dust <input checked="" type="checkbox"/>							
16. Conduits <input checked="" type="checkbox"/>				37. Examine Contractor Equipment <input checked="" type="checkbox"/>							
17. Hauserman Channels <input checked="" type="checkbox"/>				38. Negative Air in Operation <input checked="" type="checkbox"/>							
18. Floor and Wall Penetrations <input checked="" type="checkbox"/>				39. No Debris or Water under Plastic <input checked="" type="checkbox"/>							
19. Creases & Folds in Criticals <input checked="" type="checkbox"/>				40. Completeness of Abatement** <input checked="" type="checkbox"/>							
20. Walls & Corners <input checked="" type="checkbox"/>				41. Completeness of Clean-up** <input checked="" type="checkbox"/>							
21. Floors <input checked="" type="checkbox"/>											

Inspection requires a project monitor review of a written scope of work prior to the visual inspection to assure completeness of abatement and clean up.

Deficiencies, Corrections or notes Briefly list all deficiencies and target compliance dates

1.
2.
3.
4.

Verbal Scope of Work (any verbal scope of work supplied by the contractor must be written below, if materials within the regulated area are to remain also state this).

42-Verbal scope of work given by Mark of Cambria

Removal of Insulation off pipes as per Code Rule 56

Supervisors Signature <u>Mark DePaute</u>	Date <u>5-20-10</u>
Project Monitor Signature <u>Mark Seiber</u>	Date <u>5/20/10</u>
PASS <input checked="" type="checkbox"/> Area Cleared to proceed with Clearance Airs	FAIL <input type="checkbox"/> Area needs Reclean and Reinspection

This report represents the condition of the above mentioned site at the time and date the observations were made.

Inspection performed by certified project monitor, scope does not include full project monitoring responsibilities as defined by 12 NYCRR Part 56-3.2(d)(8).

Inspection was performed in accordance with 12 NYCRR 56-9.1(d) & (d)(1) and ASTM document E-1386-05, (8.4.1 & 8.4.5). Visual inspections do not include inspections behind, under or above critical or isolation barriers. This inspection is the responsibility of the asbestos abatement's supervisor under subpart 56-9.3 of ICR-56.


Copy delivered to:

On Date:

By:


FVI form

White - Envoy / Paradigm Yellow - LiRo Pink - Contractor



TASK: PM and 4 IIC finals

[illegible]



FOURTH FLOOR ASBESTOS ABATEMENT SCHEDULE	
ASBESTOS CONTAINING MATERIALS TO BE REMOVED AND DISPOSED	QUANTITY
1. FLOOR TILES	3,800 SF
2. CEILING TILES	3,800 SF
3. FLOOR JOISTS	6 EACH
4. MINOR JOISTS	500 SF
5. PIPE INSULATION	380 LF
6. DUCT INSULATION	300 LF
7. DUCT HANGERS	500 SF
8. DUCT HANGERS	500 SF
9. PLASTER WALLS	5,000 SF

LEGEND:

28 MIDTOWN MALL

MIDTOWN MALL

CLINTON AVENUE SOUTH

SENECA BUILDING

FOR ROOF AREA ABATEMENT
WORK SEE DRAWING FB-AB

GENERAL NOTES:

- [illegible]

WARNING
IT IS A VIOLATION OF SECTION 2209, SUBDIVISION 2, OF THE NEW YORK STATE EDUCATION LAW FOR ANY PERSON, OTHER THAN THOSE WHOSE SILENT APPEARANCE IS AUTHORIZED BY THE BOARD OF EDUCATION, TO ALTER OR ADD TO THE SILENT APPEARANCE OF ANY PERSON, OR TO ALTER OR ADD TO THE NAME OF ANY PERSON, OR TO ADD OR REMOVE ANY PERSON, OR TO ADD OR REMOVE ANY PERSON'S PHOTOGRAPH, OR TO ADD OR REMOVE ANY PERSON'S BIOGRAPHICAL INFORMATION, OR TO ADD OR REMOVE ANY PERSON'S EDUCATIONAL RECORD, OR TO ADD OR REMOVE ANY PERSON'S SOCIAL SECURITY NUMBER, OR TO ADD OR REMOVE ANY PERSON'S DATE OF BIRTH, OR TO ADD OR REMOVE ANY PERSON'S SEX, OR TO ADD OR REMOVE ANY PERSON'S RACE, OR TO ADD OR REMOVE ANY PERSON'S RELIGION, OR TO ADD OR REMOVE ANY PERSON'S POLITICAL AFFILIATION, OR TO ADD OR REMOVE ANY PERSON'S OCCUPATION, OR TO ADD OR REMOVE ANY PERSON'S ADDRESS, OR TO ADD OR REMOVE ANY PERSON'S PHONE NUMBER, OR TO ADD OR REMOVE ANY PERSON'S EMAIL ADDRESS, OR TO ADD OR REMOVE ANY PERSON'S SOCIAL MEDIA ACCOUNTS, OR TO ADD OR REMOVE ANY PERSON'S EDUCATIONAL RECORDS, OR TO ADD OR REMOVE ANY PERSON'S SOCIAL SECURITY NUMBER, OR TO ADD OR REMOVE ANY PERSON'S DATE OF BIRTH, OR TO ADD OR REMOVE ANY PERSON'S SEX, OR TO ADD OR REMOVE ANY PERSON'S RACE, OR TO ADD OR REMOVE ANY PERSON'S RELIGION, OR TO ADD OR REMOVE ANY PERSON'S POLITICAL AFFILIATION, OR TO ADD OR REMOVE ANY PERSON'S OCCUPATION, OR TO ADD OR REMOVE ANY PERSON'S ADDRESS, OR TO ADD OR REMOVE ANY PERSON'S PHONE NUMBER, OR TO ADD OR REMOVE ANY PERSON'S EMAIL ADDRESS, OR TO ADD OR REMOVE ANY PERSON'S SOCIAL MEDIA ACCOUNTS.

NO.	DATE	REVISIONS
1	1/30/09	BD DOCUMENTS DESCRIPTION



DESIGNED BY: M.J.W.
CHECKED BY: R.F.K.
DRAWN BY: A.M.K.

Empire State Development
400 Andrew J. Sivas, Suite 100
Rochester, New York 14604-1409

DRAWING TITLE:

B. FORMAN BUILDING
MIDTOWN PLAZA
ROCHESTER, NEW YORK

4TH FLOOR

ASBESTOS ABATEMENT PLAN

08-21-104
SHEET 5 OF 8
FIGURE NO. FB-A5

Scale:

1	2	3	4	5	6	7	8	9	10
---	---	---	---	---	---	---	---	---	----

 Full


Certifications

STATE OF NEW YORK - DEPARTMENT OF LABOR

ASBESTOS CERTIFICATE



JOSHUA R SCHEUERMANN
CLASS(EXPIRES)
CATEC(10/10) HPM (10/10)



CERT# 10-00221
DMV# 358570242

MUST BE CARRIED ON ASBESTOS PROJECTS

STATE OF NEW YORK - DEPARTMENT OF LABOR
ASBESTOS CERTIFICATE



MARK B. SEIBER
CLASS (EXPIRES)
CATEG (11/10) D (NSP (11/10))
HPM (11/10)



CERT# 92-02379
DMV# 869921630

MUST BE CARRIED ON ASBESTOS PROJECTS

STATE OF NEW YORK - DEPARTMENT OF LABOR

ASBESTOS CERTIFICATE



THEODORE A. TRONNES
CLASS (EXPIRES) 2
CATEC (06/10) D INSP (06/10)
H-BM (06/10)



CERT# 07-00223
DMV# 775062693

MUST BE CARRIED ON ASBESTOS PROJECTS

NEW YORK STATE DEPARTMENT OF LABOR

DIVISION OF SAFETY AND HEALTH
LICENSE AND CERTIFICATE UNIT
STATE CAMPUS BUILDING 12
ALBANY, NY 12240

ASBESTOS HANDLING LICENSE

Envoy Environmental Consultants, Inc.
57 Ambrose Street
Rochester, NY 14608

FILE NUMBER: 02-0527
LICENSE NUMBER: 28454
LICENSE CLASS: RESTRICTED
DATE OF ISSUE: 06/19/2009
EXPIRATION DATE: 06/30/2010

Duly Authorized Representative: Geoffrey M. Reed

This license has been issued in accordance with applicable provisions of Article 30 of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part 56). It is subject to suspension or revocation for a (1) serious violation of state, federal or local laws with regard to the conduct of an asbestos project, or (2) demonstrated lack of responsibility in the conduct of any job involving asbestos or asbestos material.

This license is valid only for the contractor named above and this license or a photocopy must be prominently displayed at the asbestos project worksite. This license verifies that all persons employed by the licensee on an asbestos project in New York State have been issued an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

Maureen A. Cox

Maureen A. Cox, Director
FOR THE COMMISSIONER OF LABOR



National Voluntary
Laboratory Accreditation Program



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

Paradigm Environmental Services, Inc.

179 Lake Avenue

Rochester, NY 14608

Mr. Bruce Hoogesteger

Phone: 585-647-2530 Fax: 585-647-3311

E-Mail: bhoogesteger@paradigmenv.com

URL: <http://www.paradigmenv.com>

BULK ASBESTOS FIBER ANALYSIS (PLM)

NVLAP LAB CODE 200530-0

NVLAP Code Designation / Description

18/A01


EPA-600/M4-82-020: Interim Method for the Determination of Asbestos in Bulk Insulation
Samples

2009-07-01 through 2010-06-30

Effective dates

Sally S. Bruce
For the National Institute of Standards and Technology

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200530-0

Paradigm Environmental Services, Inc.
Rochester, NY

is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:

BULK ASBESTOS FIBER ANALYSIS

This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality
management system (refer to joint ISO-IAC-IAF Communique dated January 2009).

2009-07-01 through 2010-06-30

Effective dates



Dolly J. Bruce
For the National Institute of Standards and Technology

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER
RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010
Issued April 01, 2009
Revised September 16, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER
PARADIGM ENVIRONMENTAL SERVICES INC
179 LAKE AVENUE
ROCHESTER, NY 14608

NY Lab Id No: 10958
EPA Lab Code: NY01287

*is hereby APPROVED as an Environmental Laboratory for the category
ENVIRONMENTAL ANALYSES SOLID AND HAZARDOUS WASTE
All approved subcategories and/or analytes are listed below:*

Miscellaneous

Asbestos in Friable Material	EPA 600/M4/82/020 Item 198.1 of Manual
Asbestos in Non-Friable Material-PLM	Item 198.6 of Manual (NOB by PLM)
Asbestos in Non-Friable Material-TEM	ITEM 198.4 OF MANUAL
Lead in Dust Wipes	EPA 6010B
Lead in Paint	EPA 6010B

Sample Preparation Methods

EPA 3050B

Serial No.: 40520

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.

NEW YORK STATE - DEPARTMENT OF LABOR

DIVISION OF SAFETY AND HEALTH
LICENSE AND CERTIFICATE UNIT
STATE CAMPUS BUILDING 12
ALBANY, NY 12240

ASBESTOS HANDLING LICENSE

Envoy Environmental Consultants, Inc.
57 Ambrose Street
Rochester, NY 14608

FILE NUMBER: 02-0527
LICENSE NUMBER: 28454
LICENSE CLASS: RESTRICTED
DATE OF ISSUE: 06/19/2009
EXPIRATION DATE: 06/30/2010

Duly Authorized Representative: Geoffrey M. Reed

This license has been issued in accordance with applicable provisions of Article 80 of the Labor Law of New York State and of the New York State Codes, Rules and Regulations (12 NYCRR Part 59). It is subject to suspension or revocation for a (1) serious violation of state, federal or local laws with regard to the conduct of an asbestos project, or (2) demonstrated lack of responsibility in the conduct of any job involving asbestos or asbestos material.

This license is valid only for the contractor named above and this license or a photocopy must be prominently displayed at the asbestos project worksite. This license verifies that all persons employed by the licensee on an asbestos project in New York State have been issued an Asbestos Certificate, appropriate for the type of work they perform, by the New York State Department of Labor.

Maureen A. Cox

Maureen A. Cox, Director
FOR THE COMMISSIONER OF LABOR

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER
RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010
Issued April 01, 2009
Revised September 16, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER
PARADIGM ENVIRONMENTAL SERVICES INC
179 LAKE AVENUE
ROCHESTER, NY 14608

NY Lab Id No: 10958
EPA Lab Code: NY01287

*is hereby APPROVED as an Environmental Laboratory for the category
ENVIRONMENTAL ANALYSES AIR AND EMISSIONS
All approved subcategories and/or analytes are listed below:*

Miscellaneous Air

Asbestos

NIOSH 7402

YAMATE, AGARWAL GIBB

Fibers

NIOSH 7400 A RULES

Serial No.: 40521

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.

NEW YORK STATE DEPARTMENT OF HEALTH
WADSWORTH CENTER
RICHARD F. DAINES, M.D.



Expires 12:01 AM April 01, 2010
Issued April 01, 2009

CERTIFICATE OF APPROVAL FOR LABORATORY SERVICE

Issued in accordance with and pursuant to section 502 Public Health Law of New York State

MR. BRUCE HOOGESTEGER
PARADIGM ENVIRONMENTAL SERVICES INC
179 LAKE AVENUE
ROCHESTER, NY 14608

NY Lab Id No: 10958
EPA Lab Code: NY01287

*is hereby APPROVED as an Environmental Laboratory in conformance with the
National Environmental Laboratory Accreditation Conference Standards for the category:
ENVIRONMENTAL ANALYSES SOLID AND HAZARDOUS WASTE
All approved analytes are listed below:*

Metals I		Nitroaromatics and Isophorone	
Iron, Total	EPA 6010B	2,4-Dinitrotoluene	EPA 8270C
Lead, Total	EPA 6010B	2,6-Dinitrotoluene	EPA 8270C
Magnesium, Total	EPA 6010B	Isophorone	EPA 8270C
Manganese, Total	EPA 6010B	Nitrobenzene	EPA 8270C
Nickel, Total	EPA 6010B	Pyridine	EPA 8270C
Potassium, Total	EPA 6010B	Nitrosoamines	
Silver, Total	EPA 6010B	N-Nitrosodimethylamine	EPA 8270C
Sodium, Total	EPA 6010B	N-Nitrosodi-n-propylamine	EPA 8270C
Metals II		N-Nitrosodiphenylamine	EPA 8270C
Aluminum, Total	EPA 6010B	Petroleum Hydrocarbons	
Antimony, Total	EPA 6010B	Diesel Range Organics	EPA 8015 B
Arsenic, Total	EPA 6010B	Gasoline Range Organics	EPA 8015 B
Beryllium, Total	EPA 6010B	Phthalate Esters	
Mercury, Total	EPA 7471A	Benzyl butyl phthalate	EPA 8270C
Selenium, Total	EPA 6010B	Bis(2-ethylhexyl) phthalate	EPA 8270C
Vanadium, Total	EPA 6010B	Diethyl phthalate	EPA 8270C
Zinc, Total	EPA 6010B	Dimethyl phthalate	EPA 8270C
Metals III		Di-n-butyl phthalate	EPA 8270C
Cobalt, Total	EPA 6010B	Di-n-octyl phthalate	EPA 8270C
Thallium, Total	EPA 6010B	Polychlorinated Biphenyls	
Miscellaneous		PCB-1016	EPA 8082
Asbestos in Friable Material	EPA 600/M4/82/020	PCB-1221	EPA 8082
Asbestos in Non-Friable Material-PLM	Item 198.6 of Manual (NOB by PLM)	PCB-1232	EPA 8082
Asbestos in Non-Friable Material-TEM	ITEM 198.4 OF MANUAL	PCB-1242	EPA 8082
Hydrogen Ion (pH)	EPA 9045C	PCB-1248	EPA 8082
		PCB-1254	EPA 8082

Serial No.: 39167

Property of the New York State Department of Health. Valid only at the address shown. Must be conspicuously posted. Valid certificates have a raised seal. Continued accreditation depends on successful ongoing participation in the Program. Consumers are urged to call (518) 485-5570 to verify laboratory's accreditation status.





National Voluntary
Laboratory Accreditation Program



SCOPE OF ACCREDITATION TO ISO/IEC 17025:2005

Paradigm Environmental Services, Inc.

179 Lake Avenue

Rochester, NY 14608

Mr. Bruce Hoogesteger

Phone: 585-647-2530 Fax: 585-647-3311

E-Mail: bhoogesteger@paradigmenv.com

URL: <http://www.paradigmenv.com>

AIRBORNE ASBESTOS FIBER ANALYSIS (TEM)

NVLAP LAB CODE 200530-0

<i>NVLAP Code</i>	<i>Designation / Description</i>
-------------------	----------------------------------


18/A02	U.S. EPA's "Interim Transmission Electron Microscopy Analytical Methods-Mandatory and Nonmandatory-and Mandatory Section to Determine Completion of Response Actions" as found in 40 CFR, Part 763, Subpart E, Appendix A.
--------	--

2009-07-01 through 2010-06-30

Effective dates

Bruce A. Hoogesteger
For the National Institute of Standards and Technology

United States Department of Commerce
National Institute of Standards and Technology



Certificate of Accreditation to ISO/IEC 17025:2005

NVLAP LAB CODE: 200530-0

Paradigm Environmental Services, Inc.
Rochester, NY

is accredited by the National Voluntary Laboratory Accreditation Program for specific services,
listed on the Scope of Accreditation, for:

AIRBORNE ASBESTOS FIBER ANALYSIS

*This laboratory is accredited in accordance with the recognized International Standard ISO/IEC 17025:2005.
This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality
management system (refer to joint ISO-ILAC-IAF Communique dated January 2009).*

2009-07-01 through 2010-06-30

Effective dates



Dolly J. Bruce
For the National Institute of Standards and Technology