

5711 Gateway Park, Lakeville, NY 14480 phone: (585)346.0720 fax: (585)346.2706

2022 Summer 2B Lead Service Replacement Project Tentative Schedule Timeline UPDATE

As of 3-26-2024

BASE BID

Week of 3-25-24

Service work continues on Avis

Week of 4-1-24

Service work continues on Avis, Knickerbocker

Week of 4-8-24

Service work continues on Knickerbocker, Summit Grove

Week of 4-15-24

Service work continues on Knickerbocker, Summit Grove

Week of 4-22-24

Service work continues on Knickerbocker, Marigold

Week of 4-29-24

- Service work continues on Electric Ave
- ✓ Inside Services will continue to be scheduled to be completed one or two per workday.
- ✓ We will have a separate Restoration Crew performing Hard and Soft Restoration starting week of 4-1-24.
- √ This will continue in the same fashion as previously performed on all streets as they are completed.